



CEMENTING REPORT

FILE NO. MS-26-4133DATE 27 Feb 96

Operator SDX Requested By: _____
 Lease No. # Service Point: HNM
 Location: Le, n1m Type of Job: Surface

Test Conditions:

Depth: 400 ft., Temp Grad: _____, BHST: 90 °F, BHCT: 85 °F

Properties:	Density (ppg)	Yield (cu ft/sk)	Mix Water (gal/sk)	Total Liquid (gal/sk)	Water Source	Cement Source
System No. 1	<u>14.8</u>	<u>1.34</u>	<u>6.30</u>	<u>6.30</u>	<u>LOC</u>	<u>C</u>
System No. 2						
System No. 3						
System No. 4						

Cement System Compositions:

System No. 1 C + 2% SL + 1/4 PPS D29
 System No. 2 _____
 System No. 3 _____
 System No. 4 _____

Thickening Time Results

Rheology Results

SYSTEM	11R MIN	DC	500	400	100	60	30	0	0	PV (cp)	TY (cp)	RHEOLOGY MODEL	I.O.D.
No. 1													
No. 2													
No. 3													
No. 4													

Compressive Strengths (psi)

SYSTEM	TEMP	6 HRS	12 HRS	24 HRS
No. 1	<u>90 °F</u>	<u>610</u>	<u>1390</u>	<u>1875</u>
No. 1	°F			
No. 2	°F			
No. 2	°F			
No. 3	°F			
No. 3	°F			
No. 4	°F			
No. 4	°F			

FLUID LOSS

FREE WATER

SYSTEM	°F	psi	°F
	ml/30 min		ml
No. 1			
No. 2			
No. 3			
No. 4			

Remarks

Compressive strength data

