continued . .

Swabbed & Kicked Off well on 24 hr test ending 7A, 3-6-79. Installed 5000# WP master valve. Foam fraced Eumont perfs 3353' - 3624' dn 2-3/8" tbg in 7 stages w/49,000 gal 70% quality foam containing 3/4# to 2# 20-40 SPG. Used 36 RCNB's & 1900# rock salt. AIR - 15 BPM. ISIP 1700#, after 3 min 1400#. 4650 avg. treating pressure. Opened well & flowed to clean up 3-7-79. Tagged fill @ 3450'. On 24 hr test dated 3-14-79, well flowed 841 MCFGPD on 48/64" ck. FTP-61#. Well CI pending gas line connection.

Work performed 2/5/79 to 3/16/79



ist 2 **1 9 1979**

FA F ST ST ST ST GALLAN

.