

7-7-75 Finish laying down 9 5/8" run tubing to 2046', mix pump 250 sx.
cement plug. Pull tubing to 520', mix and pump 200 sx. cement.
7-8-75 Crew to location, ran 2 3/8" tubing to 150', tag plug, pull and
lay down, lay down tubing in derrick, spot 10 sx cement in surface,
spot dry hole marker, rig down and move out.

Pits have been filled and location leveled and cleared of junk.

RLR