03-09-97: Shut in - Sunday.
03-10-97: 175 SITP, TIH tag @ 3638', Drlg junk CIBP to 3690', Circ. 5-hrs, Clean up, recovering sand, pull bit to 2915', SDON, Prep to ck for sand entry 03/11/97 175 PSI SICP, TIH from 2915' to 3690', Kill well TOH, lay down DC'S. TIH W/prod. tbg. NDBOP, NU Tree, RU & Swab Well start flow RD PU, RU Pro well testing. Clean up well, TEST, FTP= 85 PSI, FCP= 175 PSI, 677/MCF, Prep to turn down gas sales line.
3/12/97 to 3/23/97: testing
3/24/97: 0 bopd, 0 bwpd, 773 mcfpd OPT.

I hereby certify that the information above is true and complete to the bet SIGNATURE SIGNATURE	TITLE Engineering Assistant	DATE <u>3/27/97</u>
TYPE OR PRINT NAME V. Greg N	Maes	Telephone No. 397-0431
(This space for State Use) APPROVED BY	TITLE	DATE 1 1007
CONDITIONS OF APPROVAL, IF ANY:		DeSoto/Nichols 12-93 ver 1.0