

POGO Tomahawk Unit #1
2011' FSL & 660' FWL
Section 31, T-21-S, R-33-E
Lea County, New Mexico

Sundry Report
Page Two

ACTIVITY FOR PERIOD 10/02 - 11/01/95

10/02/95	TD 9100'	CIBP 8950'	P:UBS,BC4.	Perf.
10/03/95	TD 9100'	CIBP 8950'	P:UBS,BC4,BC2.	Acidize perfs.
10/04/95	TD 9100'	CIBP 8950'	P:UBS,BC4,BC2.	Swab test.
10/05/95	TD 9100'	CIBP 8950'	P:UBS,BC4,BC2.	Frac perfs.
10/06/95	TD 9100'	CIBP 8950'	P:UBS,BC4,BC2.	Flow down well.
10/07/95	TD 9100'	CIBP 8950'	P:UBS,BC4,BC2.	Swab load.
10/08/95	TD 9100'	CIBP 8950'	P:UBS,BC4,BC2.	Swab load.
10/09/95	TD 9100'	CIBP 8950'	P:UBS,BC4,BC2.	Swab load.
10/10/95	TD 9100'	CIBP 8950'	P:UBS,BC4,BC2.	RIH pmp & rods.
10/11/95	TD 9100'	CIBP 8950'	P:UBS,BC4,BC2.	Set pmpg unit, put on prod 1900 hrs MST.
10/12-				
10/16/95	TD 9100'	CIBP 8950'	P:UBS,BC4,BC2.	Testing.
10/17/95	TD 9100'	CIBP 8700'	P:UBS,BC4,BC2.	Set RBP @ 8550' & perf.
10/18/95	TD 9100'	CIBP 8700'	RBP 8550' P:UBS,BC2,BC4,BC5.	Acdz & frac
10/19/95	TD 9100'	CIBP 8700'	RBP 8550' P:UBS,BC2,BC4,BC5.	Swab test.
10/20/95	TD 9100'	CIBP 8700'	RBP 8550' P:UBS,BC2,BC4,BC5.	Swab test.
10/21/95	TD 9100'	CIBP 8700'	P:UBS,BC2,BC4,BC5.	RIH pump & rods.
10/22/95	TD 9100'	CIBP 8700'	P:UBS,BC2,BC4,BC5.	Well on production @ 1300 hrs MST.
10/23-				
11/03/95	TD 9100'	CIBP 8700'	P:UBS,BC2,BC4,BC5.	Testing.

