Skelly Penrose "A" Unit #8 July 25, 1972 Page 2

- 14) Ran 102 Jts. (3199') of 2-3/8" OD cement-lined tubing, loaded casing annulus behind tubing with water treated with inhibitors and set packer at 3202'.
- 15) Hooked well to injection system and resumed injecting water on June
  27, 1972, into the Penrose Formation through 5" OD liner perfs. 3573-3627' at a rate of 265 bbls. per day at 1725#.

