



CEMENTING REPORT

File No.: _____ Report Date: _____

 Operator: TEXACO Requested By: _____
 Lease No: F.B. Davis #2 Service Point: _____
 Location: Leu Type of Job: SF

Test Conditions:

 Depth: 1180 ft., Temp Grad _____ BHST: 90 °F, BHCT: 25 °F

Properties:	Density (ppg)	Yield (cu ft/sk)	Mix Water (gal/sk)	Total Liquid (gal/sk)	Water Source	Cement Source
System No. 1	<u>13.5</u>	<u>1.74</u>	<u>9.11</u>	<u>9.11</u>		
System No. 2	<u>14.8</u>	<u>1.32</u>	<u>6.32</u>	<u>6.32</u>		
System No. 3						
System No. 4						

Cement System Compositions:

 System No. 1 C + 47 lb D20 + 2651
 System No. 2 C + 2651
 System No. 3 _____
 System No. 4 _____

Thickening Time Results

Rheology Results

SYSTEM	HR:MIN	BC	300	200	100	60	30	6	3	PV or K'	Ty or K'	RHEOLOGY MODEL	I.O.D.
No. 1	<u>3:00</u>	<u>70</u>	<u>34</u>	<u>32</u>	<u>24</u>	<u>22</u>	<u>20</u>	<u>17</u>	<u>14</u>				
No. 2	<u>1:50</u>	<u>70</u>	<u>41</u>	<u>36</u>	<u>30</u>	<u>26</u>	<u>22</u>	<u>17</u>	<u>13</u>				
No. 3													
No. 4													

Compressive Strengths - psi

SYSTEM	TEMP.	6 HRS.	12 HRS.	24 HRS.
No. 1	<u>90 °F</u>	<u>350</u>	<u>700</u>	<u>1000</u>
No. 1	°F			
No. 2	<u>90 °F</u>	<u>600</u>	<u>1300</u>	<u>1900</u>
No. 2	°F			
No. 3	°F			
No. 3	°F			
No. 4	°F			
No. 4	°F			

FLUID LOSS

FREE WATER

SYSTEM	°F. _____ psi	°F _____
	mL/30 min	mL
No. 1		
No. 2		
No. 3		
No. 4		

 Remarks: _____

Chemist: _____