



CEMENTING REPORT

File No.: _____

Report Date: _____

Operator: TEXACO

Requested By: _____

Lease No: E.E. Blinckley A Feed ComService Point: HMMLocation: Lea NMType of Job: SURF

Test Conditions:

Depth: 450 ft. Temp Grad _____ SHST: 90 °F. SHCT: 85 °F

Properties:	Density (pcf)	Yield (cu ft/sk)	Mix Water (gal/sk)	Total Liquid (gal/sk)	Water Source	Cement Source
System No. 1	<u>14.8</u>	<u>1.32</u>	<u>6.32</u>	<u>6.32</u>	<u>LOC.</u>	<u>C</u>
System No. 2						
System No. 3						
System No. 4						

Cement System Compositions:

System No. 1 CLASS C + 2% S-1

System No. 2 _____

System No. 3 _____

System No. 4 _____

Thickening Time Results

Rheology Results

SYSTEM	HR:MIN	30	100	200	100	50	20	5	3	PV or n'	Ty or K'	RHEOLOGY MODEL	LOG
No. 1	<u>2:00</u>	<u>70</u>	<u>37</u>	<u>31</u>	<u>27</u>	<u>22</u>	<u>20</u>	<u>17</u>	<u>14</u>				
No. 2													
No. 3													
No. 4													

Compressive Strengths - psi

SYSTEM	TEMP.	6 HRS	12 HRS	24 HRS
No. 1	<u>90 °F</u>	<u>610</u>	<u>1390</u>	<u>1875</u>
No. 1	<u>°F</u>			
No. 2	<u>°F</u>			
No. 2	<u>°F</u>			
No. 3	<u>°F</u>			
No. 3	<u>°F</u>			
No. 4	<u>°F</u>			
No. 4	<u>°F</u>			

FLUID LOSS

FREE WATER

SYSTEM	°F. _____ psi	°F _____
	ML/30 min	ML
No. 1		
No. 2		
No. 3		
No. 4		

Remarks: Previous Data

Chemist: _____