


Well ID: 30-015-26754

Well Name: G J WEST COOP UNIT #97

Event#: 12.00

Report Dates: 10/27/2011



PIPE SPECIFICATION

STRING NAME	SECTION NAME	JOINT COUNT	START DEPTH	END DEPTH	LENGTH	OD SIZE	ID SIZE	WT GRDNT	GRD	CONN
SURFACE	CASING		0.00	146.00	146.00	13.38	12.71	48.0	H-40	
INTERMEDIATE #1	CASING J-55	20	0.00	857.00	857.00	8.63	8.10	24.0	J-55	
PRODUCTION	CASING		0.00	4470.00	4470.00	5.50	4.89	17.0	J-55	
TUBING	BULL PLUG		5242.58	5242.98	0.40	2.38				
TUBING	TUBING	4	5115.16	5242.58	127.42	2.38				
TUBING	DESANDER		5095.91	5115.16	19.25	2.38				
TUBING	SEAT NIPPLE		5094.81	5095.91	1.10	2.38				
TUBING	TUBING	29	4172.73	5094.81	922.08	2.38				
TUBING	CROSS OVER UP		4171.98	4172.73	0.75	2.88				
TUBING	TUBING	12	3782.46	4171.98	389.52	2.88				
TUBING	TUBING ANCHOR		3779.46	3782.46	3.00	5.50				
TUBING	TUBING	2	3714.54	3779.46	64.92	2.88				
TUBING	2' MKR SUB		3712.54	3714.54	2.00	2.88				
TUBING	TUBING	114	10.00	3712.54	3702.54	2.88				
TUBING	KELLY BUSHING		0.00	10.00	10.00	2.88				
TUBING				0.00	0.00					
PRODUCTION LINER	FLOAT SHOE		5502.63	5504.00	1.37	4.00	3.43	11.6	UTFJ L-	UTFJ
PRODUCTION LINER	CASING	1	5458.25	5502.63	44.38	4.00	3.43	11.6	UTFJ L-	UTFJ
PRODUCTION LINER	CENTRALIZER		5458.88	5458.25	1.37	4.75	3.35	11.6	L-80	UTFJ
PRODUCTION LINER	FLOAT COLLAR		5455.51	5456.88	1.37	4.00	3.43	11.6	UTFJ L-	UTFJ
PRODUCTION LINER	CASING	1	5411.13	5455.51	44.38	4.00	3.43	11.6	UTFJ L-	UTFJ
PRODUCTION LINER	CENTRALIZER		5409.76	5411.13	1.37	4.75	3.35	11.6	L-80	UTFJ
PRODUCTION LINER	CASING	6	5145.46	5409.76	264.30	4.00	3.43	11.6	UTFJ L-	UTFJ
PRODUCTION LINER	CENTRALIZER		5144.09	5145.46	1.37	4.75	3.35	11.6	L-80	UTFJ
PRODUCTION LINER	CASING	1	5100.39	5144.09	43.70	4.00	3.43	11.6	UTFJ L-	UTFJ
PRODUCTION LINER	CENTRALIZER		5099.02	5100.39	1.37	4.75	3.35	11.6	L-80	UTFJ
PRODUCTION LINER	CASING	6	4834.74	5099.02	264.28	4.00	3.43	11.6	UTFJ L-	UTFJ
PRODUCTION LINER	CENTRALIZER		4833.37	4834.74	1.37	4.75	3.35	11.6	L-80	UTFJ
PRODUCTION LINER	CASING	1	4788.97	4833.37	44.40	4.00	3.43	11.6	UTFJ L-	UTFJ
PRODUCTION LINER	CENTRALIZER		4787.60	4788.97	1.37	4.75	3.35	11.6	L-80	UTFJ
PRODUCTION LINER	CASING	9	4392.15	4787.60	395.45	4.00	3.43	11.6	UTFJ L-	UTFJ
PRODUCTION LINER	CENTRALIZER		4390.78	4392.15	1.37	4.75	3.35	11.6	L-80	UTFJ
PRODUCTION LINER	CASING	1	4346.96	4390.78	43.82	4.00	3.43	11.6	UTFJ L-	UTFJ
PRODUCTION LINER	CENTRALIZER		4345.59	4346.96	1.37	4.75	3.35	11.6	L-80	UTFJ
PRODUCTION LINER	CASING	1	4301.22	4345.59	44.37	4.00	3.43	11.6	UTFJ L-	UTFJ

CEMENTING

STRING NAME	STAGE #	LEAD TOP (est) (ft)	LEAD TOP (ver) (ft)	TAIL TOP (est) (ft)	TAIL TOP (ver) (ft)
SURFACE	1	0.0	0.0		
INTERMEDIATE #1	1	0.0	0.0		

RECEIVED
OCT 28 2011
NMCD ARTESIA

CEMENTING					
STRING NAME	STAGE #	LEAD TOP (est) (ft)	LEAD TOP (ver) (ft)	TAIL TOP (est) (ft)	TAIL TOP (ver) (ft)
PRODUCTION	1	0.0	0.0		
PRODUCTION LINER	1	0.0	0.0		

BHA STRING					
DRILL EQUIP CODE		DESCRIPTION	LENGTH	OD SIZE	ID SIZE

PERFORATION							
ZONE	JOB REPORT DATE	ZONE NAME	TOP DEPTH	BOTTOM DEPTH	HOLE SIZE	PEN SIZE	SQUEEZED
1	08/14/2009	LOWER BLINBRY	5180.00	5380.00	0 41	18.50	N
2	08/14/2009	MIDDLE BLINEBRY	4880.00	5080.00	0 41	18.50	N
3	08/14/2009	UPPER BLINEBRY	4580.00	4780.00	0 41	18.50	N
4	06/26/1991	PADDOCK RE-FRAC	3980.00	4282.00			Y
4	09/21/2011	PADDOCK RE-FRAC	3980.00	4290 00			
5	06/29/1991	SA/GB	2673.00	3351.00			Y