

Final Abandonment Notice

Subsequent Report

DEPAR' **BUREA**

SUNDF Do not use	UNITED STATE DEPARTMENT OF THE BUREAU OF LAND MAN. RY NOTICES AND REPO this form for proposals to well. Use form 3160-3 (Al	INTERIOR OCD A AGEMENT DRTS ON WELLS o drill or to re-enter an	Artesia	OMB NO	2) 1004-0135 July 31, 2010	
SUBMIT IN TRIPLICATE - Other instructions on reverse side.				7 If Unit or CA/Agreement, Name and/or No		
1 Type of Well ☐ Gas Well ☐ Other /				8 Well Name and No RDX FEDERAL 17 7		
2 Name of Operator Contact CHARLES K AHN RKI EXPLORATION & PROD LLC E-Mail: cahn@rkixp.com				9 API Well No. 30-015-39937-00-X.1		
3a Address 3817 NW EXPRESSWAY SUITE 950 OKLAHOMA CITY, OK 73112		3b Phone No. (include area co Ph: 405-996-5771 Fx: 405-996-5746	ode) .	10 Field and Pool, or Exploratory BRUSHY DRAW		
4 Location of Well (Footage, Sec. T., R., M., or Survey Description)				11 County or Parish, and State		
Sec 17 T26S R30E NENE 330FNL 990FEL				EDDY COUNTY, NM		
12. CHECK A	PPROPRIATE BOX(ES) T	O INDICATE NATURE O	F NOTICE, RE	PORT, OR OTHE	R DATA	
TYPE OF SUBMISSION		TYPE OF ACTION				
□ Notice of Intent	☐ Acidize☐ Alter Casing	☐ Deepen☐ Fracture Treat	□ Productio	roduction (Start/Resume) Water Shut-Off Well Integrity		

Recomplete

☐ Water Disposal

Temporarily Abandon

Describe Proposed or Completed Operation (clearly state all pertinent details, including estimated starting date of any proposed work and approximate duration thereof If the proposal is to deepen directionally or recomplete horizontally, give subsurface locations and measured and true vertical depths of all pertinent markers and zones. Attach the Bond under which the work will be performed or provide the Bond No. on file with BLM/BIA Required subsequent reports shall be filed within 30 days following completion of the involved operations if the operation results in a multiple completion or recompletion in a new interval, a Form 3160-4 shall be filed once testing has been completed. Final Abandonment Notices shall be filed only after all requirements, including reclamation, have been completed, and the operator has determined that the site is ready for final inspection.)

□'Plug Back

□ New Construction

☐ Plug and Abandon

Spudded the well on 6/05/2012. On 6/08/2012, drilled 17-1/2 inch hole to 950 feet. Ran 23 joints of 13-3/8 inch 54.5# J-55 STC casing with FS at 945.06 feet. FC @ 901.23 feet.

Casing Repair

☐ Change Plans

Convert to Injection

Cementing:

Lead: 500 sacks of C+4%PF20+2%PF1+0.125 PPS PF29+0.25 PPS PF 46. Yield = 1 75, Density = 13.5

Tail: 200 sacks of CLASS C NEAT. yield = 1.33, Density = 14.8.

Circulated 291 sacks/91 bbls back to surface.

On 6/09/2012, tested casing to 1500 psi for 30 minutes = OK

NMOCD

RECEIVED

Other Drilling Operations

AUG 1 4 2012

4. Thereby certify that the foregoing is true and correct.	d by the RI M Well Information System NMCOD ARTESI				
Electronic Submission #143535 verifie	d by the BLM Well Information System				
For RKI EXPLORATION & PROD LLC, sent to the Carlsbad					
Committed to AFMSS for processing by BEVERLY WEATHERFORD on 07/26/2012 (12BMW0384SE)					
Name (Printed/Timed) CHADI ES V AUN	Title HCSE/DECHI ATODY MANACED				

CHARLES K AHN HS&E/REGULATORY MANAGER

07/20/2012 Signature (Electronic Submission) Date

THIS SPACE FOR FEDERAL OR STATE OFFICE USE

Approved By

JAMES A AMOS Title SUPERVISOR EPS

Date 08/12/2012

Conditions of approval, if any, are attached. Approval of this notice does not warrant or certify that the applicant holds legal or equitable title to those rights in the subject lease which would entitle the applicant to conduct operations thereon.

Office Carlsbad

Title 18 U.S.C. Section 1001 and Title 43 U.S.C. Section 1212, make it a crime for any person knowingly and willfully to make to any department or agency of the United States any false, fictitious or fraudulent statements or representations as to any matter within its jurisdiction

Additional data for EC transaction #143535 that would not fit on the form

32. Additional remarks, continued

On 6/10/2012, Drilled out cement 37 hours after cement in place.