

Submit 1 Copy To Appropriate District
Office

District I – (575) 393-6161

1625 N. French Dr., Hobbs, NM 88240

District II – (575) 748-1283

811 S. First St., Artesia, NM 88210

District III – (505) 334-6178

1000 Rio Brazos Rd., Aztec, NM 87410

District IV – (505) 476-3460

1220 S. St. Francis Dr., Santa Fe, NM

87505

State of New Mexico
Energy, Minerals and Natural Resources

OIL CONSERVATION DIVISION

1220 South St. Francis Dr.

Santa Fe, NM 87505

Form C-103

Revised August 1, 2011

WELL API NO.

30-015-41971

5. Indicate Type of Lease

STATE ☒ FEE ☐

6. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH
PROPOSALS.)

1. Type of Well: Oil Well ☒ Gas Well ☐ Other

2. Name of Operator

COG Operating LLC

3. Address of Operator

2208 W. Main Street, Artesia, NM 88210

4. Well Location

Unit Letter C : 350 feet from the North line and 1770 feet from the West line

Section 36 Township 25S Range 26E NMPM Lea County

11. Elevation (Show whether DR, RKB, RT, GR, etc.)

3250' GR

7. Lease Name or Unit Agreement Name

Craig State

8. Well Number

3H

9. OGRID Number

229137

10. Pool name or Wildcat

Wildcat G-03 S252636M; Bone Spring

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐

TEMPORARILY ABANDON ☐ CHANGE PLANS ☐

PULL OR ALTER CASING ☐ MULTIPLE COMPL ☐

DOWNHOLE COMMINGLE ☐

OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐

COMMENCE DRILLING OPNS. ☐ P AND A ☐

CASING/CEMENT JOB ☐

OTHER: Completion Operations ☒

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date
of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of
proposed completion or recompletion.

5/5/14 to 5/19/14 MIRU. Test to 8500#. Test good. Perforate 11558-11568' (60). Perform injection test.

5/23/14 to 5/26/14 Perforate Bone Spring 7596-11508' (504). Acidz w/85409 gal 7 1/2% acid. Frac w/6457206# sand &
5543045 gal fluid.

5/28/14 Began flowing back & testing.

6/5/14 to 6/6/14 Drilled out CFP's & cleaned out to FC @ 11658'.

6/8/14 Set 2 7/8" 6.5# L-80 tbg @ 7587' & pkr @ 6761'.

Spud Date:

4/9/14

Rig Release Date:

4/24/14

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE

Stormi Davis

TITLE: Regulatory Analyst

DATE: 6/16/14

Type or print name: Stormi Davis

E-mail address: sdavis@concho.com

PHONE: (575) 748-6946

For State Use Only

APPROVED BY:

JDade

TITLE

Westfield Supervisor

DATE

6/23/14

Conditions of Approval (if any):