

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENTFORM APPROVED
OMB No. 1004-0137
Expires: July 31, 2010**SUNDRY NOTICES AND REPORTS ON WELLS**
*Do not use this form for proposals to drill or to re-enter and Abandoned well. Use Form 3160-3 (APD) for such proposals*5. Lease Serial No.
NMNM-0557371

6. If Indian, Allottee or Tribe Name

SUBMIT IN TRIPLICATE – Other instructions on page 2.

7. If Unit of CA/Agreement, Name and/or No.

1. Type of Well

☒ Oil Well ☐ Gas Well ☐ Other

8. Well Name and No.

AAO FEDERAL 21 <308703>

2. Name of Operator

APACHE CORPORATION <873>

9. API Well No.

30-015-42334

3. Address

**303 VETERANS AIRPARK LN, #3000
MIDLAND, TX 79705**

3b. Phone No. (include area Code)

432-818-1000 / 432-818-1168

10. Field and Pool or Exploratory Area

RED LAKE; GLORIETA-YESO <96836>

4. Location of Well (Footage, Sec., T., R., M., or Survey Description)

LOT 3, SEC 1, T18S, R27E, 1005' FNL & 1630' FWL

11. County or Parish, State

EDDY COUNTY, NM**12. CHECK THE APPROPRIATE BOX(ES) TO INDICATE NATURE OF NOTICE, REPORT OR OTHER DATA**

TYPE OF SUBMISSION

- ☐
- Notice of Intent
-
- ☒
- Subsequent Report
-
- ☐
- Final Abandonment Notice

TYPE OF ACTION

- ☐
- Acidize
-
- ☐
- Alter Casing
-
- ☐
- Casing Repair
-
- ☐
- Change Plans
-
- ☐
- Convert to Injection

- ☐
- Deepen
-
- ☐
- Fracture Treat
-
- ☐
- New Construction
-
- ☐
- Plug and Abandon
-
- ☐
- Plug Back

- ☐
- Production (Start/Resume)
-
- ☐
- Reclamation
-
- ☐
- Recomplete
-
- ☐
- Temporarily Abandon
-
- ☐
- Water Disposal

- ☐
- Water Shut-Off
-
- ☐
- Well Integrity
-
- ☒
- Other

**DRILLING OPS: CASING
& CEMENT REPORT**

13. Describe Proposed or Completed Operation: Clearly state all pertinent details, including estimated starting date of any proposed work and approximate duration thereof. If the proposal is to deepen directional or recompleting horizontally, give subsurface locations and measured and true vertical depths of all pertinent markers and zones. Attached the Bond under which the work will be performed or provide the Bond No. on file with BLM/BIA. Required subsequent reports must be filed within 30 days following completion of the involved operations. If the operation results in a multiple completion or recompleting in a new interval, a Form 3160-4 must be filed once testing has been completed. Final Abandonment Notices must be filed only after all requirements, including reclamation, have been completed and the operator has determined that the site is ready for final inspection.

Bond No: **BLM-CO-1463**5/27/2014 **SPUD;**

5/27/2014

DRILLED 91' TO 378'; TD

CIRC; TOH T/ RUN 13.375" CASING ; CIRC HOLE CLEAN F/ CSG; NOTIFIED BLM

5/27/2014

SURFACE CSG 13.375. HOLE 17.5. H-40. 48# SET 378'. FC @ 304'; RAN 5 CENTRALIZERS;

CMT WITH: 530 SX, CLASS C (14.8 WT, 1.33 YLD) CIRC 282 SX;

SURFACE CSG PRESSURE TEST: 1200 PSI/30 MIN -OK

NM OIL CONSERVATION

ARTESTA DISTRICT

DEC 01 2014**RECEIVED**

14. I hereby certify that the foregoing is true and correct.

Name (Printed/Typed)

MICHELLE COOPERTitle **DRILLING TECH**

Signature

*Michelle Cooper*Date **6/4/2014****ACCEPTED FOR RECORD**

REPORT CONTINUED ON PAGE 2.

NOV 14 2014**BUREAU OF LAND MANAGEMENT****THIS SPACE FOR FEDERAL OR STATE OFFICE USE CARLSBAD FIELD OFFICE**

Approved by

Title

Date

Conditions of approval, if any, are attached. Approval of this notice does not warrant or certify that the applicant holds legal or equitable title to those rights in the subject lease which would entitle the applicant to conduct operations thereon.

Office

Title 18 U.S.C. Section 1001 and Title 43 U.S.C. Section 1212, make it a crime for any person knowingly and willfully to make to any department or agency of the United States any false, fictitious or fraudulent statements or representations as to any matter within its jurisdiction.

AAO FEDERAL 21 - Csg & Cmt End of Well Sundry

5/28/2014 DRILL OUT CEMENT AND SHOE TRACK

5/28- 31/2014 DRLG F/378' TO 4625' TD CIRC HOLE CLEAN; TOO H F/ LOGS; RU SCHLUMBERGER LOGGERS

6/1/2014 NOTIFIED BLM OF CASING JOB AND CEMENT JOB ;

6/1/2014 PRODUCTION CSG 5.5, HOLE 7.875, J55, 17# SET @ 4625' FC @ 4581'; 50 CENTRALIZERS; CIRC

CMT: 1120 SX CLASS C, 14.20 WT, 1.3 YLD,

CIRC 73 SX; PRODUCTION CSG PRESSURE TEST 2500 PSI/ 30 MIN- OK

6/2/2014 RIG RELEASED