

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

OCD Artesia

FORM APPROVED
OMB No. 1004-0137
Expires: July 31, 2010

SUNDRY NOTICES AND REPORTS ON WELLS
*Do not use this form for proposals to drill or to re-enter and
Abandoned well. Use Form 3160-3 (APD) for such proposals*

5. Lease Serial No.
NMLC-029426B
6. If Indian, Allottee or Tribe Name

SUBMIT IN TRIPLICATE – Other instructions on page 2.

7. If Unit of CA/Agreement, Name and/or No.

1. Type of Well
☒ Oil Well ☐ Gas Well ☐ Other

8. Well Name and No.
CROW FEDERAL 37H

2. Name of Operator
APACHE CORPORATION <873>

9. API Well No.
30-015-42142

3. Address
**303 VETERANS AIRPARK LN, #3000
MIDLAND, TX 79705**

3b. Phone No. (include area Code)
432-818-1000 / 432-818-1168

10. Field and Pool or Exploratory Area
FREN; GLORIETA-YESO <26770>

4. Location of Well (Footage, Sec., T., R., M., or Survey Description)

LOT M, SEC 3, T 17S, R 31E, 995' FSL & 525' FWL

11. County or Parish, State

Edley COUNTY, NM

12. CHECK THE APPROPRIATE BOX(ES) TO INDICATE NATURE OF NOTICE, REPORT OR OTHER DATA

TYPE OF SUBMISSION

TYPE OF ACTION

- ☐ Notice of Intent
☒ Subsequent Report
☐ Final Abandonment Notice

- ☐ Acidize
☐ Alter Casing
☐ Casing Repair
☐ Change Plans
☐ Convert to Injection
☐ Deepen
☐ Fracture Treat
☐ New Construction
☐ Plug and Abandon
☐ Plug Back

- ☐ Production (Start/Resume)
☐ Reclamation
☐ Recomplete
☐ Temporarily Abandon
☐ Water Disposal

- ☐ Water Shut-Off
☐ Well Integrity
☒ Other
**DRILLING OPS: CASING
& CEMENT REPORT**

13. Describe Proposed or Completed Operation: Clearly state all pertinent details, including estimated starting date of any proposed work and approximate duration thereof. If the proposal is to deepen directional or recompleat horizontally, give subsurface locations and measured and true vertical depths of all pertinent markers and zones. Attached the Bond under which the work will be performed or provide the Bond No. on file with BLM/BIA. Required subsequent reports must be filed within 30 days following completion of the involved operations. If the operation results in a multiple completion or recompleat in a new interval, a Form 3160-4 must be filed once testing has been completed. Final Abandonment Notices must be filed only after all requirements, including reclamation, have been completed and the operator has determined that the site is ready for final inspection.

Bond No: **BLM-CO-1463** 6/7/2014 **SPUD;**

6/9/2014 DRILLED 51' TO 658'; TD SURFACE

CIRC; TOH T/ RUN 13.375" CASING ; CIRC HOLE CLEAN F/ CSG; NOTIFIED BLM

6/9/2014 SURFACE CSG 13.375" HOLE 17.5", H-40, 48# SET 658'; FC @613'; RAN 8 CENTRALIZERS;

CMT WITH: 920 SX, CLASS C (14.8 PPG, 1.34 YLD)

CIRC 156

SURFACE CSG PRESSURE TEST: 1200 PSI/30 MIN -OK

REPORT CONTINUED ON PAGE 2.

Accepted for record
ARL NMLC 2/3/12

**NM OIL CONSERVATION
ARTESIA DISTRICT
JAN 26 2015
RECEIVED**

14. I hereby certify that the foregoing is true and correct.
Name (Printed/Typed)

MICHELLE COOPER

Title **DRILLING TECH**

Signature

Michelle Cooper

Date **10/12/2014**

THIS SPACE FOR FEDERAL OR STATE OFFICE USE

Approved by

Title

Conditions of approval, if any, are attached. Approval of this notice does not warrant or certify that the applicant holds legal or equitable title to those rights in the subject lease which would entitle the applicant to conduct operations thereon.

Office

ACCEPTED FOR RECORD

JAN 21 2015

Debrah Hom
**BUREAU OF LAND MANAGEMENT
CARLSBAD FIELD OFFICE**

Title 18 U.S.C. Section 1001 and Title 43 U.S.C. Section 1212, make it a crime for any person knowingly and willfully to make to any department or agency of the United States any false, fictitious or fraudulent statements or representations as to any matter within its jurisdiction.

CROW FEDERAL 37H End of Well Sundry

6/10 – 6/12 DRILL OUT CMT & SHOE TRACK; START DRLG INTERMEDIATE
DRL F/ 658'-3507'; TD; TOH FOR CSG

6/13/2014 INTERMEDIATE CSG 9.625, HOLE 12.250 J55, 36# SET @ 3507' FC @3463'; 25 CENTRALIZERS; CIRC
(LEAD) 840 SX CLASS C, 12.90 PPG, 1.92 YLD,
(TAIL) 570 SX CLASS C, 14.8 WT, 1.3 YLD
CIRC 298 SX

6/13/2014 INTERMEDIATE CSG PRESSURE TEST 2000 PSI/ 30 MIN- OK

6/14-6/21 DRILL OUT CMT & SHOE TRACK; START DRLG PRODUCTION
DRLG F/3507' – 10009'; TD

6/24/2014 PRODUCTION CSG 5.5, HOLE 7.875, L80.29# SET @10,002.4' FC @ 10,001.6'; 30 CENTRALIZERS; CIRC
(LEAD) 390 SX CLASS C, 12.60 PPG, 2.6 YLD,
(TAIL) 375 SX CLASS C, 13. WT, 1.3 YLD
CIRC 109 SX

PRODUCTION CSG PRESSURE TEST 2500 PSI/ 30 MIN- OK

6/25/2014 RIG RELEASED