

District I - (575) 393-6161

1625 N. French Dr., Hobbs, NM 88201

District II - (575) 748-1283

811 S. First St., Artesia, NM 88210

District III - (505) 334-6178

1000 Rio Brazos Rd., Aztec, NM 87410

District IV - (505) 476-3460

1220 S. St. Francis Dr., Santa Fe, NM

87505

State of New Mexico
Energy, Minerals and Natural Resources

NM OIL CONSERVATION

ARTESIA DISTRICT

OIL CONSERVATION DIVISION

FEB 23 2018 20 South St. Francis Dr.

Santa Fe, NM 87505

RECEIVED

WELL API NO.

30-015-44559

5. Indicate Type of Lease

STATE ☐ FEE ☒

6. State Oil & Gas Lease No.

7. Lease Name or Unit Agreement Name

Whitesnake 20/21 W0BC Fee

8. Well Number 2H

9. OGRID Number

14744

10. Pool name or Wildcat

Purple Sage; Wolfcamp Gas (98220)

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well: Oil Well ☐ Gas Well ☒ Other

2. Name of Operator

Mewbourne Oil Company

3. Address of Operator

PO Box 5270, Hobbs NM 88240

4. Well Location

Unit Letter C: 600 feet from the North line and 2200 feet from the West line

Section 20 Township 23S Range 28E NMPM Eddy County

11. Elevation (Show whether DR, RKB, RT, GR, etc.)

3049' GL

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐

TEMPORARILY ABANDON ☐ CHANGE PLANS ☐

PULL OR ALTER CASING ☐ MULTIPLE COMPL ☐

DOWNHOLE COMMINGLE ☐

CLOSED-LOOP SYSTEM ☐

OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐

COMMENCE DRILLING OPNS. ☐ P AND A ☐

CASING/CEMENT JOB ☒

OTHER: ☐

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

02/05/18...Spud 17 1/2" hole. TD'd hole @ 415'. Ran 402' of 13 3/8" 54.5# J55 ST&C csg. Cemented with 450 sks Class C w/2% CaCl2. Mixed @ 14.8 #/g w/ 1.34 yd. Displaced w/56 bbls FW. Plug down @ 2:45 P.M. 02/05/18. Circ 200 sks cement to pit. Tested BOPE to 5000# & Annular to 2500#. At 4:45 P.M. 02/06/18, tested csg to 1500# for 30 minutes, held OK. Drilled out with 12 1/4" bit. FIT test to EMW of 10.6 PPG.

02/08/18..TD'ed 12 1/4" hole @ 2440'. Ran 2430' of 9 5/8" 40# HCL80 LT&C Csg. Cemented with 350 sks Lite Class C (50:50:10) w/additives. Mixed @ 11.9 /g w/ 2.47 yd. Tail with 200 sks Class C Neat. Mixed @ 14.8 #/g w/ 1.32 yd. Displaced w/181 bbls FW. Plug down @ 6:45 PM 02/08/18. Circ 25 sks of cmt to the pit. Set Cameron mandrel hanger through BOP w/78k#. Tested pack-off to 5000#. At 8:45 A.M. 02/09/18, tested csg to 1500# for 30 mins, held OK. Drilled out with 8 3/4" bit. FIT test to EMW of 9.7 PPG.

Spud Date: 02/05/2018

Rig Release Date:

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Ruby Caballero TITLE Regulatory DATE 02/20/18

Type or print name Ruby Caballero E-mail address: rcaballero@mewbourne.com PHONE: 575-393-5905

For State Use Only

APPROVED BY: [Signature] TITLE Staff Mgr DATE 2-23-18

Conditions of Approval (if any):