

Additional data for EC transaction #453574 that would not fit on the form

32. Additional remarks, continued

11/09/2018 to 11/18/2019

Drill 8 3/4 inch hole, TD at 11066 ft. Run 7 inch, 32#, HCP-110 casing set at 11060 ft. Cement casing Pump lead 315 sxs Class C followed by 327 sxs Class POZ/H, pump tail 150 sxs Class POZ/H cement.. Bump plug Circ cmt to surface. WOC. Skid Rig

01/15/2019 to 1/24/2019

RU, Test csg 2400 psi, 30 mins (good). Drill 6 hole to 18319 ft. (TD of well). Run 4 1/2 inch liner, 13.5#, CYP-110 casing set at 18319 ft. Liner top @ 9841 ft. Cement with 487 sxs Class C. Bump plug. ETOC 9891 ft.

Rig Release at 01/24/19