

Submit 1 Copy To Appropriate Office
District I - (575) 393-6161
1625 N. French Dr., Hobbs, NM 88240
District II - (575) 748-1283
811 S. First St., Artesia, NM 88210
District III - (505) 334-6178
1000 Rio Brazos Rd., Santa Fe, NM 87505
District IV - (505) 476-3460
1220 S. St. Francis Dr., Santa Fe, NM 87505

RECEIVED

State of New Mexico
Energy, Minerals and Natural Resources

"Amended Report"

Form C-103
Revised July 18, 2013

OIL CONSERVATION DIVISION 220 South St. Francis Dr. Santa Fe, NM 87505		WELL API NO. 30-005-64332
5. Indicate Type of Lease STATE <input type="checkbox"/> FEE <input checked="" type="checkbox"/>		6. State Oil & Gas Lease No.
7. Lease Name or Unit Agreement Name Spitfire		8. Well Number 5
9. OGRID Number 328666		10. Pool name or Wildcat
11. Elevation (Show whether DR, RKB, RT, GR, etc.) 4025 GR		

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐ MULTIPLE COMPL ☐
DOWNHOLE COMMINGLE ☐
CLOSED-LOOP SYSTEM ☐
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ P AND A ☐
CASING/CEMENT JOB ☒
OTHER: ☐

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

7/20 - 21/2019: Drilled a 17.5" hole from 40' to 455'. Ran 13 joints 13 3/8" 48# J-55 casing and land at 454'. Cement casing with 475 sx class C cement, circulated 197 sacks to surface. Plug down @ 3:43 am, 7/21/19.

7/21 -23/2019: NU BOP and test casing and BOP to 500 psi for 30 minutes, OK. Drill a 12.25" hole from 455 to 1610'. Run 38 jts 8 5/8" 32# J-55 casing and land at 1603'. Casing is equipped with Float Shoe, Float Collar and 5 centralizers. Cement casing with 480 sx class C Lite and 200 sx class C, circulated 142 sx to surface. Plug down @ 7:33 am 7/23/2019.

7/24/2019: NU BOP and test casing and BOP to 1500 for 30 minutes psi OK. Commence drilling a 7 7/8" hole @ 1:45 am 7/24/2019

Spud Date:

June 13, 2019

Rig Release Date:

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE

TITLE

Consultant

DATE

6/26/19

Type or print name

Phelps White

E-mail address:

pwiv@zianet.com

PHONE:

575 626 7660

For State Use Only

APPROVED BY: Signed By

TITLE

DATE

Conditions of Approval (if any):