

STW "2" STATE Com. No. 1

7-14-1998

4:45 TO 5:30 $\frac{3}{4}$ HR. SET FIRST CEMENT
PLUG FROM T.D. 11,490' BACK TO
11,390' $\longrightarrow$ 100' CEMENT PLUG
CEMENT PUMPED $\longrightarrow$ 35 SACKS OF
CLASS "H" NEAT +.7% HR-7
WEIGHT OF SLURRY $\longrightarrow$ 15.6 #/GAL.
YIELD $\longrightarrow$ 1.18 CUBIC FEET PER SACK.

5:30 TO 5:45 $\frac{1}{4}$ HR. LAY DOWN DRILL
PIPE TO 11,156'

5:45 TO 6:00 $\frac{1}{4}$ HR. SET SECOND CEMENT
PLUG FROM 11,156' BACK TO 11,056'
 $\longrightarrow$ 100' CEMENT PLUG
CEMENT PUMPED $\longrightarrow$ 40 SACKS OF
CLASS "H" NEAT +.7% HR-7
WEIGHT OF SLURRY $\longrightarrow$ 15.6 #/GAL.
YIELD $\longrightarrow$ 1.18 CUBIC FEET PER SACK.