

Submit 1 Copy To Appropriate District
Office
District I
1625 N. French Dr., Hobbs, NM 88240
District II
1301 W. Grand Ave., Artesia, NM 88210
District III
1000 Rio Brazos Rd., Aztec, NM 87410
District IV
1220 S. St. Francis Dr., Santa Fe, NM
87505

State of New Mexico
Energy, Minerals and Natural Resources

Form C-103
October 13, 2009

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)		WELL API NO. 30-015-38295
1. Type of Well: Oil Well ☒ Gas Well ☐ Other ☐		5. Indicate Type of Lease STATE ☒ FEE ☐
2. Name of Operator COG Operating LLC		6. State Oil & Gas Lease No.
3. Address of Operator 2208 W. Main Street, Artesia, NM 88210		7. Lease Name or Unit Agreement Name Birdseye 32 State
4. Well Location Unit Letter <u>O</u> : <u>330</u> feet from the <u>South</u> line and <u>2260</u> feet from the <u>East</u> line Section <u>32</u> Township <u>19S</u> Range <u>31E</u> NMPM <u>Eddy</u> County		8. Well Number 1H
11. Elevation (Show whether DR, RKB, RT, GR, etc.) 3462'		9. OGRID Number 229137
		10. Pool name or Wildcat Hackberry; Bone Spring

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐ MULTIPLE COMPL ☐
DOWNHOLE COMMINGLE ☐

OTHER: ☐


SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ P AND A ☐
CASING/CEMENT JOB ☐

OTHER: Completion Operations ☒

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

4/7/11 to 4/13/11 RU WSU. Tag & drill out DVT. Test csg to 2500#. Test ok. Clean down to PBTD @ 13310'. Circulate hole clean.
4/14/11 to 5/14/11 Perforated Bone Spring 10162-13240'. Acidz w/17892 gal 15% acid. Frac w/1887814# sand & 1515562 gal fluid.
5/18/11 to 5/19/11 MIRU CTU. Drill out all plugs. Began flowing back & testing.



Spud Date: 1/27/11

Rig Release Date: 3/24/11

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Stormi Davis TITLE: Regulatory Analyst DATE: 5/26/11
Type or print name: Stormi Davis E-mail address: sdavis@conchoresources.com PHONE: (575) 748-6946

For State Use Only

APPROVED BY: David Gray TITLE: Field Supervisor DATE: 6-8-11
Conditions of Approval (if any):