

NEW MEXICO OIL CONSOLIDATION COMMISSION
DRAWER 110
ARRESTA, NEW MEXICO

FIELD REPORT FOR CEMENTING OF WELLS

Operator <u>Walter Petroleum Corp.</u>		Lease <u>Wassler HW</u>		Well # <u>4</u>	
Location of Well	Unit <u>6-30-23</u> <u>23</u>	Section <u>23</u>	Township <u>17</u>	Range <u>25</u>	County <u>ddy</u>
Drilling Contractor	<u>Victor Sully Co.</u>		Type of Equipment <u>Rotary</u>		

APPROVED CASING PROGRAM 3-30-71

Size of Hole	Size of Casing	Weight Per Foot	New or Used	Depth	Sacks Cement
<u>9 7/8</u>	<u>2 7/8</u>				
<u>9"</u>	<u>7"</u>	<u>20</u>		<u>1130</u>	<u>circ.</u>
<u>6 7/8</u>	<u>4 1/2 - 5 1/2</u>	<u>9 1/2 - 10 5/8</u>		<u>1500</u>	<u>circ.</u>

Casing Data:

Surface 30 joints of 7 inch 23 # Grade J-S API

good used (Approved) (~~Rejected~~)

Inspected by G. Susselt date 4-10-71

Cementing Program

Size of hole 9 7/8 Size of Casing 7" Sacks cement required

Type of Shoe used Guide Float collar used Buffer Btm 3 jts welded

TD of hole 1157 Set ~~435~~ Feet of 7 Inch 23 # Grade J-S API

New-used csg. @ 1142 with 50 sacks neat cement around shoe

+ 200 sax Incor 2% gel additives + Flowk - Silicate + 2% CC

Plug down @ 9:45 (AM) (~~PM~~) Date 4-11-71

Cement circulated no. No. of Sacks

Cemented by Dexter Witnessed by

Temp. Survey ran @ 4:30 (AM) (PM) Date 4-11-71 top cement @ 900 900 900

Casing test @ (AM) (PM) Date

Method Used Witnessed by

Checked for shut off @ (AM) (PM) Date

Method used Witnessed by

Remarks: ~~Had casing break @ 76' drilled 13 3/8 to 217' + set 10 7/8 - 209 ft. - 100 Incon~~

11% CC Circ. 2% @ 790 3' down Had bridge @ 7" @ 435 washed to 6.5' from 1157

centralizing @ 731 + 1036 1.5% @ 689 + 731 run 1" to 432 pumped out but could not

get any deeper Cemented w/ 50 sx Incon mat + 2% CC + 75 sx Incon 2% gel + Flowk Silicate

+ 4% CC in @ 6:30 PM. 4-11-71 no circ. Tagged @ 413 + cement w/ 75 sx as above @ 9:35 PM. No circ.

Tagged @ 326' cement w/ 100 sx as above @ 1:35 AM. no circ. survey @ 2:30 AM. Hat @ 360 + 900

1" to 326' + cement w/ 100 sx as above in @ 4.00 AM.

1" to 244' + " w/ 200 sx as above circ. @ 7:30 AM. 4-12-71

Total Cement 850 sx