



(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Land Office **Las Cruces**
Case No. **615 1957**
Unit **08793(a)**
March 6
ons. Comm.
ESIA OFFICE

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL DEEPEN	X	SUBSEQUENT REPORT OF WATER SHUT-OFF	
NOTICE OF INTENTION TO CHANGE PLANS		SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF		SUBSEQUENT REPORT OF ALTERING CASING	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL		SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE		SUBSEQUENT REPORT OF ABANDONMENT	
NOTICE OF INTENTION TO PULL OR ALTER CASING		SUPPLEMENTARY WELL HISTORY	
NOTICE OF INTENTION TO ABANDON WELL			

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

Loce Hills, New Mexico August 9, 19 57

Well No. **14** is located **25** ft. from **MM** [S] line and **1345** ft. from **MM** [E] line of sec. **23**

SE4 **Sec. 23** **17-5** **20-2** **N.T.P.M.**
(1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)
Grayburg-Jackson **Elddy** **New Mexico**
(Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is **3375** ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

PRESENT TOTAL DEPTH: 2925',
PRESENT PRODUCING ZONE: 2721' - 2919' (broken)
PRESENT DAILY POTENTIAL: 1.90 MOPD (Flowing)
CUMULATIVE PRODUCTION THRU 7-11-57: 11,419 Barrels.
CASING RECORD: 8 5/8" OD @ 407' w/125 cas. 7" OD @ 2721' w/100 cas.
WE PROPOSE TO DRILL THIS WELL AS FOLLOWS:
OBJECTIVE: Grayburg-Early Zone.
NEW TOTAL DEPTH: Approximately 3300'.
ADDITIONAL CASING TO BE RUN: Will run approximately 600' of 5 1/2" OD casing as Ener
lung from 2670' to 3270' and cement with 35 sacks cement.
STIMULATION PROGRAM: In the event commercial production is indicated from the Grayburg-
Early Zone, this section will be stimulated with a hydraulic fracture treatment.
DRILLING OPERATIONS TO COMMENCE: On or about August 10, with a Sanyo Cased Ho. 3 A
National Machine.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company **GENERAL AMERICAN OIL COMPANY OF TEXAS**

Address **P. O. BOX 416**
LOCE HILLS, N. M.

By **R. F. Miller**
R. F. MILLER
Title **District Engineer**