


(SUBMIT IN TRIPLICATE)

Land Office Las Cruces
Lease No. LC-088793-A
Unit Block A



UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL.....	SUBSEQUENT REPORT OF WATER SHUT-OFF.....	
NOTICE OF INTENTION TO CHANGE PLANS.....	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING.....	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF.....	SUBSEQUENT REPORT OF ALTERING CASING.....	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL.....	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR.....	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE.....	SUBSEQUENT REPORT OF ABANDONMENT.....	
NOTICE OF INTENTION TO PULL OR ALTER CASING.....	SUPPLEMENTARY WELL HISTORY.....	
NOTICE OF INTENTION TO ABANDON WELL.....	Subsequent Report of Sandoil	X

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

Loco Hills, N. M. June 7, 19 55

Well No. 7 - A is located 660 ft. from 1/4 line and 1900 ft. from 1/4 line of sec. 119

N7 1/4 NE 1/4 Sec. 19 (1/4 Sec. and Sec. No.) 17-N (Twp.) 30-E (Range) T.M.P.M. (Meridian)
Grayburg-Jackson (Field) ddy (County or Subdivision) New Mexico (State or Territory)

The elevation of the derrick floor above sea level is 3638 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

RECORD OF PRODUCTION PRIOR TO TREATMENT: Pumped 1 BOPD. Total Prod. 205,571 B.O.

RECORD OF RECOMPLETION (1955):

- 4-30** Ran 103 jts. 2-1/2" NUP to 3127' with Guiberson G-2 11" packer & 11 hydraulic anchor at 2647'. Loaded annulus.
- 5- 2** Fractured as follows: 40 bbls. cement; 72 bbls. crude; 223 bbls. of 2 1/2 deg. API refined oil and 151 bbls. crude containing 20,000 lbs. sand. Flushed with 44 bbls. crude. Max. inj. press. 3100 psig; at end of flush 2300 psig, dropping to 1300 psig on stopping pump. Total inj. time 45 min. Purchased lead oil 223 bbls; total oil to rec. 616 bbls. Flowed 50 bbls. in 2 hrs. Uncoated packer, mdd. 116 bbls. in 3 hrs.

RESULTS OF TREATMENT:

- 5- 3** Packed sand 1 time, started flowing.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Continued on page 2

Company GENERAL AMERICAN OIL COMPANY OF TEXAS

Address BOX 416
LOCO HILLS, NEW MEXICO

By R. J. Heard
R. J. Heard
Title Field Supt.