

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

SUBMIT IN TRIPL
(Other instructions
verse side)

Budget Bureau No. 1004-0135
Expires August 31, 1985

258

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. ☐ OIL WELL ☐ GAS WELL ☐ OTHER ☒ WIW

2. NAME OF OPERATOR
Hondo Oil & Gas Company

3. ADDRESS OF OPERATOR
P. O. Box 2208, Roswell, NM 88202

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.)
At surface
660' FNL & 660' FEL

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)
3942' GR

RECEIVED

OCT 17 '89

O. C. D.
ARTESIA, OFFICE

5. LEASE DESIGNATION AND SERIAL NO.
LC-029426-B

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME
H. E. West "B"

9. WELL NO.
24

10. FIELD AND POOL, OR WILDCAT
Grayburg Jackson

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA
Sec. 10-T17S-R31E

12. COUNTY OR PARISH
Eddy

13. STATE
NM

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐
FRACTURE TREAT ☐
SHOOT OR ACIDIZE ☐
REPAIR WELL ☐
(Other) ☐

PULL OR ALTER CASING ☐
MULTIPLE COMPLETE ☐
ABANDON* ☐
CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐
FRACTURE TREATMENT ☐
SHOOTING OR ACIDIZING ☐
(Other) ☒ deepened & ran liner

REPAIRING WELL ☐
ALTERING CASING ☐
ABANDONMENT* ☐

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.) *

8/17-21/89 Drilled well from old TD of 3604' to new TD of 3916' using a 4 3/4" bit.

8/23/89 Tested casing to 500 psi - held okay. Ran 16 jts. 4" liner and set with top of liner @ 3277'. Cemented with 100 sx. Class "C" cement.

8/25/89 Drilled cement to liner top. Tested backside to 500 psi - held okay. Could pump down tubing.

8/26/89 Set retainer @ 3225' and squeezed with 50 sx. Class "C" cement.

8/29-31/89 Drilled out retainer and cement in 4" liner to 3907'.

18. I hereby certify that the foregoing is true and correct

SIGNED Lisa Behannon

TITLE Engineering Technician

DATE 10/4/89

(This space for Federal or State office use)

APPROVED BY _____
CONDITIONS OF APPROVAL, IF ANY:

TITLE _____

DATE _____

ACCEPTED FOR RECORD

OCT 13 1989

*See Instructions on Reverse Side

SSS
CARLSBAD, NEW MEXICO