

5-USGS-ARTESIA

1-R.J. STARRAK-15TH FLOOR - TULSA

Form 9-331
(May 1963)UNITED STATES
DEPARTMENT OF THE INTERIOR

NMOCC COPY

SUBMIT IN TR. DATE*
(Other instructions on re-
verse side)Form approved.
Budget Bureau No. 42-R1424.

1-FILE

1-A.B. CARY-MIDLAND GEOLOGICAL SURVEY

5. LEASE DESIGNATION AND SERIAL NO.

LC-029420-A

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1.

OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR

GETTY OIL COMPANY

3. ADDRESS OF OPERATOR

P. O. BOX 730, HOBBS, NEW MEXICO 88240

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

UNIT M-660' FSL & 660' FWL

RECEIVED

FEB 10 1978

O. C. C.
ARTESIA, OFFICE

7. UNIT AGREEMENT NAME

SKELLY UNIT

8. FARM OR LEASE NAME

9. WELL NO.

29

10. FIELD AND POOL, OR WILDCAT

GRAYBURG-JACKSON

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

SEC.15-17S-31E

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, CR, etc.)

3846 D.F.

12. COUNTY OR PARISH

EDDY

13. STATE

N.M.

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

BRING UP CEMENT TOP

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Pulled rods and tubing.

Ran Cement Bond Log.

Found Top of Cement at 2440'.

Perforated Casing at 2390'.

Cemented w/150 Sxs. 50/50 Poz and 150 Sxs. Class "C".

Ran Temperature Survey and found Cement Top at 1300'.

Drilled out Cement and Tested casing to 750# for 15 Minutes. O.K.

Ran Tubing and Rods.

Placed well on Production.

RECEIVED
FEB 7 1978
U.S. GEOLOGICAL SURVEY
ARTESIA, NEW MEXICO

18. I hereby certify that the foregoing is true and correct

SIGNED

DALE R. CROCKETT
DALE R. Crockett

TITLE

AREA SUPERINTENDENT

DATE

2-7-78

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

ACTING DISTRICT ENGINEER

DATE

FEB 9 - 1978

/bh

*See Instructions on Reverse Side