17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Pulled rods and tubing.

Ran Bond Log and found cement top @ 2550'

Perforated 2 holes @ 2530.

Squeezed holes w/150 Sxs. Howco Lite w/6# Salt/Sx. and 150 Sxs. Class"C" W/2% CaCl2. WOC - 12 Hours.

Found Cement Top @ 2200' by Temperature Survey.

Perforated 7" casing @ 2180'.

Squeezed holes w/same volume as before.

By Temperature Survey found cement top @ 1810'.

Drilled out cement and cleaned hole to PBTD 2826'.

Pressured casing to 750# for 15 Minutes. O:K.

Reran tubing and rods.

Placed well on production.

RECEIVED
FEB 7 1978
U.S. BELLUWICH MENICO
ARTESIA, NEW MENICO

18. I hereby certify that the foresting is true and correct DALE R. CROCKETT Dale R. Crockett	TITLE AREA SUPERINTENDNET	DATE _	2-7-78
(This space for Federal of State office use) APPROVED BY CONDITIONS OF APPROVAL, IF ANY:	TITLE ACTING DISTRICT ENGINEER	DATE _	FEB 9 - 1978