

(SUBMIT IN TRIPLICATE)

Land Office **Las Cruces**Lease No. **029020**Unit **K**UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

AUG 8 1963

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY
NOTICE OF INTENTION TO ABANDON WELL	

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

August 5, 1963

Well No. **2-K** is located **2310** ft. from **N** line and **2310** ft. from **E** line of sec. **22**
NE 1/4 Sec. 22 **T-17-S** **R-30-E** **NMPN**
(1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)
Jackson Abo **Edy** **N. Mexico**
(Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is **3663** ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Drilled to total depth 1301 feet, ran 8 5/8" used casg. (32') to total depth, cemented with 275 sz., circulated, plug down 8:30 p.m. 7/28/63. Cement consisted of 175 sz. reg. 85 gal A 100 sz neat 2 Ca Cl. Tested casg. 30 minutes @ 1000 p.s.i. before drilling shoe and again (same time and press.) after drilling out, no press. drop. Drilled plug 12:30 p.m. (cement set total 16 hrs.) Presently drilling ahead.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Robert E. HanaganCompany **P. O. Box 1737**Address **Roswell, New Mexico**By **Hugh E. Hanagan**

Title