

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
BUREAU OF LAND MANAGEMENT

SUBMIT IN TR  
DATE 8/10/88

Form approved,  
Budget Bureau No. 1004-0135  
Expires August 31, 1985

5. LEASE DESIGNATION AND SERIAL NO.

LC-029426-B

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.  
Use "APPLICATION FOR PERMIT—" for such proposals.)

RECEIVED

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR  
Hondo Oil & Gas Company

OCT 24 '88

3. ADDRESS OF OPERATOR  
P. O. Box 2208, Roswell, NM 88202

O. C. D.

4. LOCATION OF WELL (Report location clearly and in accordance with any State regulations.  
See also space 17 below.)  
At surface

ARTESIA OFFICE

1980' FSL & 860' FWL

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

H. E. West "B"

9. WELL NO.

35

10. FIELD AND POOL, OR WILDCAT

Grayburg Jackson

11. SEC., T., R., E., M., OR BLK. AND SURVEY OR AREA

Sec. 9-T17S-R31E

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3857' GL

12. COUNTY OR PARISH

Eddy

13. STATE

NM

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

☐

PULL OR ALTER CASING

☐

FRACTURE TREAT

☐

MULTIPLE COMPLETE

☐

SHOOT OR ACIDIZE

☐

ABANDON\*

☐

REPAIR WELL

☐

CHANGE PLANS

☐

(Other)

☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

☒

REPAIRING WELL

☐

FRACTURE TREATMENT

☐

ALTERING CASING

☐

SHOOTING OR ACIDIZING

☐

ABANDONMENT\*

☐

(Other)

☐

(Note: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.) \*

10/5-7/88 Spudded well @ 3:00 a.m. 10/5/88. Drilled 12 1/4" hole to 460'.  
Ran 11 jts. 8 5/8" 24# J-55 STC casing and set @ 460'. Cemented  
with 400 sx. Class "C" w/2% CC. Circulated 109 sx. to pit. WOC  
12 hrs. Tested BOP and casing to 500 psi for 30 min. - held okay.  
Drilled out with 7 7/8" bit.

18. I hereby certify that the foregoing is true and correct

SIGNED

*Ron Brown*

TITLE Engineer

DATE 10/10/88

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

ACCEPTED FOR RECORD

OCT 18 1988

\*See Instructions on Reverse Side

SJS

CARLSBAD, NEW MEXICO