

SOUTHWEST ROYALTIES

PROJECT NORTH HACKBERRY YATES Unit #114
Eddy Co., NM

PAGE _____ OF _____
BY NWP DATE 6/7/95

Sec. 24, T-19S, R-30E
990' FSL ; 330' FWL

Completion DATE : 8/11/61

12/84) 4 1/2" Csg. was
CEMENT SQUEEZED w/ →
1235 SXS. CEMENT FROM
200' to 600' CEMENT
CIRCULATED.

ORIGINAL
TOC @ 675' →
Temp. Survey

← 11" Hole

8 5/8" - 24# Csg. @ 539'
CMT'D. w/ 320 SXS.
(Circ'd.)

← 7 7/8" hole

Top of 2 3/8" TBG. @ 1155'

Possible Collapsed Csg. - Attempted to
Pull TBG., + TBG. PARTED WERE UNABLE
to fish out parted TBG. w/ OVERSHOT + JARS

2 3/8" Mud Anchor, Working Barrel, + 2 3/8" TBG.

- 1734' - 36'
- 1742' - 44'
- 1765' - 67'
- 1802' - 04'
- 1808' - 10'
- 1846' - 48'

PBTD @ 1959' →

4 1/2" - 9.5# Csg. @ 1993'
CMT'D. w/ 500 SXS.

TD @ 2000'