

RECEIVED

APR 26 1965

D. C. C.
ARTEBIA, OFFICE

DAILY DRILLING OPERATIONS
March 16, 1965

YATES PETROLEUM CORPORATION - Loyd Foster "AN" No. 1
Sec. 1-20S-24E

DST No. 7 from 7128' - 7160' (Cisco Sand)

First Flow: (8 mins.) Strong blow throughout. No GTS

Initial Shut-in Period: (90 mins.)

Second Flow: (1 hr. and 30 mins.) 3/4" bottom hole choke,
1" top hole choke. Strong blow for one hour, decreasing
at end of flow period.

Final Shut-in Period: (2 hrs.)

Pipe Recovery: 3' drilling mud, No shows.

<u>Pressures:</u>	IFP - 27	FFP - 27
	ISIP - 218/90 mins.	FSIP - 163/2 hrs.
	IHP - 3417	FHP - 3417

BHT = 126°F

pentane - 50 units

DST No. 8 from 7491' - 7558' (corrected depth) (Canyon Carbonate)
Strapped pipe and found depth 9 feet long T.D. of 7567
converted to 7558'.

First Flow (10 mins.) Weak blow increasing to moderate.

Initial Shut-in Period (2 hrs.)

Second Flow (1 hr. and 30 mins.) Moderate blow for 1 hr.
diminishing to progressively weaker blow.

Final Shut-in Period (2 hrs.)

Pipe Recovery 6' oil cut mud and 84' mud.

<u>Pressures</u>	IFP - 17.3	FFP - 17.3
	ISIP - 259/2 hrs.	ISIP - 216/2 hrs.
	IHP - 3744	FHP - 3744