

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRI
(Other instructions
verse side)FE*
re-Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM 015085

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Federal "W"

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

Undesignated

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 30, T-20-S, R-25-E

12. COUNTY OR PARISH

Eddy

13. STATE

New Mexico

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	2. NAME OF OPERATOR Mobil Oil Corporation
3. ADDRESS OF OPERATOR P. O. Box 633, Midland, Texas 79701	4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) At surface 2080' FNL, 1980' FEL, Sec. 30, T-20-S, R-25-E, Eddy County, New Mexico
14. PERMIT NO.	15. ELEVATIONS (Show whether DF, RT, GR, etc.) 3553 GL

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETION

ABANDON*

CHANGE PLANS

X

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

June 6, 7, 8 - 1966

Pulled tbg and pkr, re-ran tubing OE to 9443', Howco spotted 15 sx Regular Neat cement from 9443 to 9271. Job complete at 3:00 p.m. 6-4-66. Pulled 250 joints tubing and shut down for nite. Finished pulling tbg. rigged up Dia-Log w/4½" Spear. Attempted to pick 4½" casing up off slips in hangar. Pulled 80,000# Derrick Buckled. Laid down 7000' of 2-3/8 tubing with catline, prep. to change out pulling units. Finished laying down tbg, moved out X-Pert Well Service, MIRU DA & S DD Unit. Prep. to cut and pull 4½" casing. Rig up Dia-Log, ran log from 3000-7400, check the pipe. Jet cut 4½" Casing @ 6810. Unable to Pull Jet, cut @ 6530. Pulled and laid down 204 joints 4½" casing. Prepare to run 2-3/8" tbg. and spot plugs. Ran 2-3/8" tbg. OE to 6508, Howco spotted 35 sx Regular Neat Cement from 6580-6432, then spotted 50 sx 4732-4550, then spotted 60 sx, 2885-2707, removed casing head, spotted 60 sx cement from 20-surface, Install State Marker.

RECEIVED
AUG 12 1966
U. S. GEOLOGICAL SURVEY
ARTESIA, NEW MEXICO

18. I hereby certify that the foregoing is true and correct

SIGNED

T. A. Payne

TITLE Authorized Agent

DATE 8-10-66

(This space for Federal or State office use)

TITLE

DATE

APPROVED
AUG 12 1966

CONDITIONS OF APPROVAL, IF ANY:

R. L. WEEKMAN
ACTING DISTRICT ENGINEER

*See Instructions on Reverse Side