

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE
(Other Instructions on
reverse side)DATE
n reForm approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

063148

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Pecos River Deep Unit

9. WELL NO.

5

10. FIELD AND POOL, OR WILDCAT

Wildcat

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec 22-19S-27E NMPM

12. COUNTY OR PARISH

Eddy

13. STATE

N. Mex

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐
2. NAME OF OPERATOR
Yates Drilling Company
3. ADDRESS OF OPERATOR
207 So. 4th St. - Yates Bldg.-Artesia, New Mexico
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

660' FNL and 930' FWL of Sec. 22-19S-27E

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3516'GL

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

TD 1710'.

- 7-3-67 - Ran 55 jts. (1709') of 9-5/8" 32# H-40 casing set at 1709' and cemented with 500 sx of Neat 2% gel cement. Plug down 12:35 P.M. 7-3-67. WOC 6 hrs and ran Temp Survey and found top of cement 420' from surface. Ran 3/4" Kobe tubing and pumped in 100 sx of 4% CaCl cement and found top of cement 300' from surface. Pumped in 100 sx of 4% CaCl cement and found top of surface at 250' (cmt.) 50' fill-up.
- 7-4-67- WOC 36 hrs. Pressured up to 2000# tested OK and resumed drilling.
- 7-5-67 - Ran 7 1/2 yds of Ready-Mix and filled to surface (cmt.) Job completed at 10:30 A.M. 7-5-67.

RECEIVED
JUL 6 1967
U. S. GEOLOGICAL SURVEY
ARTESIA, NEW MEXICO

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE

Agent

DATE

7-6-67

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

APPROVED
JUL - 6 1967
R. L. BEEKMAN
ACTING DISTRICT ENGINEER

*See Instructions on Reverse Side