

Flow Time	1st	Min.	2nd	Min.	Date	7-30-67	Ticket Number	484115
Closed in Press. Time	1st	Min.	2nd	Min.	Kind of Job	OPEN HOLE	Halliburton District	ARTEZIA
Pressure Readings	Field		Office Corrected		Tester	MAC MC CANN	Witness	MR. NORMAN
Depth Test Gauge	8109	Ft.	no	Blanked OFF	Drilling Contractor	LOWE DRILLING COMPANY	LC	
DT. P.R.D. No.	1919		24	Hour Clock	Elevation	3534' KB	Top Packer	8126'
Initial Hydro Head Pressure	3919		3884		Total Depth	8182'	Bottom Packer	8130'
Initial Closed in Press.	100		145		Interval Net pay 52'	8130' - 8182'	Formation Tested	Wolf Camp
Initial Flow Pres.	92	1	75		Casing or Hole Size	8.75"	Casing { Top	
Final Flow Pres.	838	2	84		Surface Choke	1/2"	Bottom Choke	3/4"
Final Closed in Press.	185		110		Size & Kind Drill Pipe	4" FH 14.0	Drill Collars Above Tester	I.D. - LENGTH 2.50" - 448'
Final Hydro Head Pressure	3919		3884		Mud Weight	9.0	Mud Viscosity	37
Depth Cor. Gauge		Ft.		Blanked OFF	Temperature	142	Anchor Size	10 2.75"
DT. P.R.D. No.				Hour Clock	Depth	Rotary Table	Depth of Tester Valve	8106
Initial Hydro Head Pres.					TYPE	AMOUNT	Depth Back Pres. Valve	--
Initial Closed in Press.					Cushion	none		
Initial Flow Pres.		1			Recovered	116	Feet of	drilling mud slightly gas cut on bottom.
Final Flow Pres.		2			Recovered		Feet of	
Final Closed in Press.		2			Recovered		Feet of	
Final Hydro Head Pres.					On		Water Spec. Gravity	
Depth Cor. Gauge	8178	Ft.	yes	Blanked OFF	Gas Gravity	-	Surface Pressure	
DT. P.R.D. No.	1920		24	Hour Clock	Tool Opened	1:40 A.M.	Tool Closed	6:55 A.M.
Initial Hydro Head Pres.	3919		3949		Remarks	Opened tool for a 45 minute first flow. Tool		
Initial Closed in Press.	100		190			a 60 minute initial closed in pressure. Reopened		
Initial Flow Pres.	92	1	123			Tool for a 90 minute final flow with weak blow -		
Final Flow Pres.	138	2	132			same throughout test. Closed tool for a 120 minute		
Final Closed in Press.	185		139			final closed in pressure.		
Final Hydro Head Pres.	3919		3949					

FORMATION TEST DATA

20