

8-31-70

Contractor - Noble
TD 2171'; Prep Drill
Lost Circ 1960-2171'

9-8-70

TD 4090'; WOC

9-14-70

Drlg. 6916'

9-21-70

Drlg. 9202' 1m

9-28-70

TD 10,522'; Trip

DST 10,235-255', open 2 hrs, GTS 39 min @
230 MCFGPD thru 5/8" chk, rec 558' oil
(grav 46) + 643' CCWB + 30' GCM, 1 hr ISIP
5252#, FP 241-503#, 3 hr FSIP 5241#

10-5-70

Coring @ 10,691'

DST 10,480-552', open 2 hrs, GTS 11 min
@ 220 MCFGPD thru 1/2" chk, SFP 20-11#
dec to 160 MCFGPD thru 1/2" chk, SFP 11#,
rec 4' oil + 600' HO&GCM, 2 hr ISIP 3565#,
FP 167-177#, 3 hr FSIP 3347#

10-14-70

Cored 10,578-604', rec 23' hard, dns 1m & sh
Drlg. 11,692'

Cored 10,665-700', rec 35' 1m w/7' sli
show & porosity

DST 10,650-700', open 1 hr, GTS 2 min @
1400 MCFGPD thru 1/4" chk, SFP 1800#
oil wtr & mud to surface 17 min, rec 560'
oil + 2060' GC salt wtr, 1 hr ISIP 4693#
FP's unavailable, 1 hr 30 min FSIP 4398#

10-14-70

Continued

DST 11,748-795', open 1 hr 39 min, rec 90'
mud, 1 hr ISIP 284#, FP 56-68#, 3 hr FSIP
525#

DST 11,594-880', open 1 hr 10 min, rec 345'
mud, 1 hr ISIP 616#, FP 321-295#, 1 hr FSIP 436#