

Yates Petroleum Corporation
105 S Fourth Street
Artesia, NM 88210

RODEN GD FEDERAL # 1 – continued –

5-24-02- TIH w/ mill & collars; milled off 13" of junk & mill wore out. TOH w/ mill. TIH w/ new mill to 7200'. SI & SD for night.

5-25-28-02- Start milling on junk. Milled down 8"; had good metal return. Mill quit cutting; POH w/ mill. TIH w/ 3-3/4" shoe to 7000'. SI & SD for nite.

5-29-02- TIH w/ shoe; Cut 18" & shoe wore out. TOH w/ shoe; TIH w/ new shoe down to 7700'. SI & SD for night.

5-30-02- Finished TIH w/ new shoe; cut over 19" of packer & cut top slips. Start out of hole. Laid down fish, packer, on/off tool, subs & TCP guns. SI & SD for night

5-31-02- Tih w/ ret head & tubing. Latched up on packer to 8826'. Released packer & POH; Laid down packer. TIH w/ bit & scraper to 8870' – POH. SI & SD for night.

6-1-3-02- RU Baker; set CIBP @ 8833'. Cap w/ 35' cement. Set CIBP @ 8307', cap w/ 35' cement. Set CIBP @ 7490', cap w/ 35' cement. RD Baker. TIH w/ tubing yo 7450'. SI & SD for night.

6-4-02- TIH w/ tubing to 7440'. Circ hole w/ 2% KCL water w/ CI. Test casing to 500# for 30 minutes, held OK. Laid down tubing. Cap off wellhead. RD & move off. Well is T/A. Chart is attached.


DONNA CLACK
REGULATORY TECHNICIAN

