

DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION
RECEIVED

Effective 1-65

MAR 14 1973

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DEEPER PERMIT - USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input type="checkbox"/> OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-		7. Unit Agreement Name
2. Name of Operator <u>Gulf Oil Corporation</u>		8. Farm or Lease Name <u>Rena Shugart Com</u>
3. Address of Operator <u>Box 670, Hobbs, New Mexico 88240</u>		9. Well No. <u>1</u>
4. Location of Well UNIT LETTER <u>C</u> <u>660</u> FEET FROM THE <u>North</u> LINE AND <u>1980</u> FEET FROM THE <u>West</u> LINE, SECTION <u>1</u> TOWNSHIP <u>20-S</u> RANGE <u>25-E</u> NMPM.		10. Field and Pool, or Wildcat <u>Wildcat</u>
15. Elevation (Show whether DF, RT, GR, etc.)		12. County <u>Eddy</u>

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

McVay Drilling Company spudded 17-1/2" hole at 4:00 PM, March 11, 1973. Drilled to 300'. Ran 7 joints and 1 cut joint, 279' of 13-3/8" OD 48# H-40 ST&C casing set and cemented at 299' with 320 sacks of Class C with 2% Ca C12. Cement circulated. WOC & NU over 18 hours. Tested casing with 600#, 30 minutes, OK.

Started drilling 11" hole at 300'.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Geyn Stone TITLE Senior Engineer DATE March 13, 1973

APPROVED BY W. A. Gressett TITLE OIL AND GAS INSPECTOR DATE MAR 14 1973

CONDITIONS OF APPROVAL, IF ANY: