

State "CO" Com #1 SWD
T36-19S-24E Eddy Co., NM

9500'. 2/26/01. Finish TIH with bit, collars and 2 7/8" tubing.
Tag PBD 11,360'. Lay 2-7/8" ws down collars down and bit. Move in 2500' 2-7/8"
IPC tubing. Notified Mike Stubblefield at 2:30 pm. 2/23/01 of intent to test ann on well.
TIH with guib 5-1/2" x 2 3/8" 20-20# packer, 1.8 and 2 7/8" tac tubing. Test tubing
to 5000 psi. TIH with 4-1/2" bit, 5-1/2" scraper and tubing. Tag obstruction at
5960'. TIH with nickel plated 5-1/2 x 2-3/8" 20-23# Guib Uni Vi,
3/1/01 acidize perms with 500 gals 20% IC HCL. Turn well to production on 3/1/01.