

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE*
(Other instructions on reverse side)Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM 08386

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

DAGGER DRAW

9. WELL NO.

2

10. FIELD AND POOL, OR WILDCAT

CEMETARY-MORROW GAS

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 8, T-20S, R-25E

12. COUNTY OR PARISH

Eddy

13. STATE

New Mexico

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)1. OIL WELL ☐ GAS WELL ☒ OTHER

2. NAME OF OPERATOR

MONSANTO COMPANY

3. ADDRESS OF OPERATOR

101 North Marienfeld, Midland, Texas 79701

4. LOCATION OF WELL (Report location clearly and in accordance with any State regulations.
See also space 17 below.)
At surface

1980' FWL & 1980' FSL Section 8

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3513 Ground

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETION

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other) Spud

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Spudded 17½" hole 9:00 P.M. 6/29/74; Drilled to total depth of 395';
Set 13 3/8" 48# H-40 ST&C Casing at 395' & cemented to surface w/
350 Sx. Lite Wt. + 150 Sx. Class "C"; Plug Down 10:45 A.M. 7/1/74.

WOC 24 Hrs., tested w/ 1000 psi for 30 Mins., held OK.

Drilled 12½" hole to total depth of 1272'; Set 9 5/8" 36# H-40 ST&C Casing
at 1272' and cemented to surface w/ 500 Sx. Lite Wt + 250 Sx. Class "C";
Plug down 11:15 A.M. 7/5/74.

WOC 24 Hrs. & tested w/ 1500 psi, held OK.

18. I hereby certify that the foregoing is true and correct

SIGNED

E. M. Scholl

TITLE Dist. Prod. Mgr.

DATE 7/8/74

(This space for Federal or State office use)

APPROVED

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

JUL 10 1974
K. L. BEEKMAN
ACTING DISTRICT ENGINEER

*See Instructions on Reverse Side

RECEIVED
JUL - 9 1974
U. S. GEOLOGICAL SURVEY
ARTESIA, NEW MEXICO