

NEW MEXICO OIL CONSERVATION COMMISSION
DRAWER DD
ARTESIA, NEW MEXICO

FIELD REPORT FOR CEMENTING OF WELLS

Operator <i>Gates Petr. Corp.</i>		Lease <i>Pushing "NS"</i>		Well # <i>1</i>	
Location of Well	Unit <i>0</i> <i>3305</i> <i>16502</i>	Section <i>6</i>	Township <i>19</i>	Range <i>25</i>	County <i>Eddy</i>
Drilling Contractor	<i>Jakie Dely Co.</i>		Type of Equipment <i>Rotary</i>		

** Witness* APPROVED CASING PROGRAM

Size of Hole	Size of Casing	Weight Per Foot	New or Used	Depth	Sacks Cement
<i>15"</i>	<i>10 3/4"</i>	<i>32.75</i>		<i>320</i>	<i>275 circ.</i>
<i>9 5/8"</i>	<i>7"</i>	<i>20</i>		<i>1000</i>	<i>500 "</i>
<i>6 1/4"</i>	<i>4 1/2"</i>	<i>9.5</i>		<i>3000</i>	<i>200 "</i>

Casing Data:

Surface _____ joints of _____ inch _____ # Grade _____
(Approved) (Rejected) _____

Inspected by _____ date _____

Cementing Program

Size of hole *9 5/8* Size of Casing *7"* Sacks cement required _____

Type of Shoe used *Guide* Float collar used *Insert* Btm 3 jts welded *yes*

TD of hole *927* Set *929* Feet of *7* Inch *20* # Grade *J-55*

New-used csg. @ *929* with *150* sacks neat cement around shoe

+ *450* sax *65-35* Pos-mix additives *+250 SX Class C 3% Calcium Chloride*

Plug down @ *2:30* (AM) (PM) Date *7-10-80*

Cement circulated *yes* No. of Sacks *35 SX*

Cemented by *Dewell* Witnessed by *B.W. Weaver*

Temp. Survey ran @ _____ (AM) (PM) Date _____ top cement @ _____

Casing test @ _____ (AM) (PM) Date _____

Method Used _____ Witnessed by _____

Checked for shut off @ _____ (AM) (PM) Date _____

Method used _____ Witnessed by _____

Remarks: _____