

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	1
FILE	1
U.S.G.S.	
LAND OFFICE	
OPERATOR	1

OIL CONSERVATION DIVISION

P. O. BOX 2088

SANTA FE, NEW MEXICO 87501

3-NMOCC - Artesia

1-J.L. Conquest-Fort

1-File

RECEIVED

DEC 16 1981

O. C. D.

5a. Indicate Type of Lease

State ☒Fee ☐

5. State Oil & Gas Lease No.

B-8096

SUNDRY NOTICES AND REPORTS ON WELLS

ARTESIA OFFICE

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Threshold Development Company	8. Farm or Lease Name Conoco "7" State
3. Address of Operator 114 N. Big Spring St., Suite 1400, Midland, Texas 79701-4558	9. Well No. 6
4. Location of Well UNIT LETTER C 660 FEET FROM THE north LINE AND 1740 FEET FROM THE west LINE, SECTION 7 TOWNSHIP 19S RANGE 29E NMPM.	10. Field and Pool, or Wildcat E. Millman Queen Grayburg
15. Elevation (Show whether DF, RT, GR, etc.) 3374' GR, 3384' KB	12. County Eddy

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:PERFORM REMEDIAL WORK ☐
TEMPORARILY ABANDON ☐
PULL OR ALTER CASING ☐PLUG AND ABANDON ☐
CHANGE PLANS ☐OTHER ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐
COMMENCE DRILLING OPS. ☒
CASING TEST AND CEMENT JOBS ☐
OTHER ☐ALTERING CASING ☐
PLUG AND ABANDONMENT ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

- 1) MI&RU Bud Vinson Drlg Co. Rig #1. Spudded 12-1/4" hole at 10:30 a.m. 11-30-81. Lost circulation at 208'. Dropped Viscos pill and regained circulation.
- 2) Drilled to 410'. Set 9 jts. (379') new 8-5/8" OD 8RD 24# L.S. casing at 385'. Cemented w/400 sacks Class C w/2% CaCl and 1/4# Celloflakes. P.D. at 1:30 a.m. 12-3-81. Cement did not circulate.
- 3) Ran 1" pipe down beside surface casing. Circulated 100 sacks cement to surface.
- 4) WOC 18 hrs. Tested 8-5/8" OD casing to 1000 psi for 30 minutes, held okay.
- 5) Drilling 7-7/8" hole at 647'.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Peggy A. Redman TITLE Engineer Assistant DATE Dec. 15, 1981APPROVED BY Mike Williams TITLE OIL AND GAS INSPECTOR DATE DEC 18 1981

CONDITIONS OF APPROVAL, IF ANY: