

NEW MEXICO OIL CONSERVATION COMMISSION
DRAWER DD
ARTESIA, NEW MEXICO

FIELD REPORT FOR CEMENTING OF WELLS

Operator <u>Yates Pet Corp.</u>		Lease <u>Agave AAT st.</u>		Well # <u>1</u>	
Location of Well	Unit <u>9</u>	Section <u>32</u>	Township <u>19 S</u>	Range <u>24 E</u>	County <u>Eddy</u>
Drilling Contractor	<u>N/A</u>		Type of Equipment <u>ROTARY.</u>		

* = CSG. TO WITNESS

APPROVED CASING PROGRAM

Size of Hole	Size of Casing	Weight Per Foot	New or Used	Depth	Sacks Cemen
<u>17 1/2</u>	<u>13 3/8</u>	<u>48*</u>	<u>NEW</u>	<u>267'</u> 400	<u>CIRC</u>
<u>* 12 1/4</u>	<u>8 5/8</u>	<u>24*</u>	<u>"</u>	<u>960</u>	<u>CIRC</u>
<u>7 7/8</u>	<u>5.5 or 4.5</u>	<u>15.5 or 17</u> <u>10.5 or 11.6</u>	<u>"</u>	<u>(9200)</u> <u>TD</u>	<u>400 SK</u>

Casing Data:

Surface _____ joints of _____ inch _____ # Grade _____
(Approved) (Rejected) _____

Inspected by _____ date _____

Cementing Program

Size of hole 12 1/4" Size of Casing 8 5/8" Sacks cement required _____

Type of Shoe used guide Float collar used insert Btm 3 jts welded yes

TD of hole 1130' Set 1130' Feet of 8 5/8" Inch 24 # Grade J-55

(New) used csg. @ 1130' with 250 22% sacks neat cement around shoe
+ 500 sax pacemaker lite additives (10* Repeat, 1/4# colored, 3% cc)

Plug down @ 11815 (AM) (PM) Date 1/5/84

Cement circulated No No. of Sacks -0-

Cemented by Western Co. Witnessed by Mike Stillfield

Temp. Survey ran @ 5:15 (AM) (PM) Date 1/6/84 top cement @ 300'

Casing test @ _____ (AM) (PM) Date _____

Method Used _____ Witnessed by _____

Checked for shut off @ _____ (AM) (PM) Date _____

Method used _____ Witnessed by _____

Remarks: lost circ. @ 295'

No centralizers or spacers lost drill @ 820'