

STATE OF NEW MEXICO  
ENERGY AND MINERALS DEPARTMENT

RECEIVED

OIL CONSERVATION DIVISION  
P. O. BOX 2089  
SANTA FE, NEW MEXICO 87501

Form C-103  
Revised 10-1-73

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	<input checked="" type="checkbox"/>
FILE	<input checked="" type="checkbox"/>
U.S.G.I.	
LAND OFFICE	<input checked="" type="checkbox"/>
OPERATOR	<input checked="" type="checkbox"/>

FEB 04 '88  
O. C. D.  
ARTESIAN OFFICE

16. Indicate Type of Lease  
State  Fee

17. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO CEASE OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.

1. OIL WELL  GAS WELL  OTHER- \_\_\_\_\_

7. Unit Agreement Name

2. Name of Operator  
Nearburg Producing Company ✓

8. Form or Lease Name  
ANDERSON 15

3. Address of Operator  
P. O. Box 31405 - Dallas, TX 75231-0405

9. Well No.  
1

4. Location of Well  
UNIT LETTER H 1755 FEET FROM THE North LINE AND 660 FEET FROM  
THE East LINE, SECTION 15 TOWNSHIP 20S RANGE 25E N.M.P.M.

10. Field and Pool, or Wildcat  
Und. Cemetary Morrow

15. Elevation (Show whether DF, RT, CR, etc.)  
3430.9' GR

12. County  
Eddy

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK

TEMPORARILY ABANDON

PULL OR ALTER CASING

OTHER \_\_\_\_\_

PLUG AND ABANDON

CHANGE PLANS

SUBSEQUENT REPORT OF:

REMEDIAL WORK

COMMENCE DRILLING OPER.

CASING TEST AND CEMENT JOB

OTHER \_\_\_\_\_

ALTERING CASING

PLUG AND ABANDONMENT

7. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1703.

- 1/18/88 Spud @ 10:45 AM (MST).
- 1/25/88 Ran 10 jts. 13-3/8" 61# surface casing. Set casing @ 352' w/350 sx. Premium Plus + 2% CaCl cement. Circulated 25 sx. PD @ 3:00 PM.
- 1/28/88 Ran 32 jts. 8-5/8" 24# intermediate casing. Set casing @ 1355' w/625 sx. Premium Plus cement. Circulated 194 sx. PD @ 3:15 AM. WOC 18 hrs. and tested casing to 1500# - OK.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

by T. R. MacDonald TITLE Engineering Manager DATE 2/1/88

approved by Mike Williams TITLE Oil & Gas Inspector DATE FEB 8 1988