

DAILY DRILLING REPORT

Rig Land

Report No. 1 Date 2-28-88 Job No. 212

Well Name BB State #2 Operator Sure Energy

Operation Run Log Formation Ar RB Depth 476 Footage 436

OPERATION	MORN.	DAY	EVE.	DEVIATION RECORD	DEPTH	DEV.	DEPTH	DEV.
1. RIG UP AND TEAR DOWN		7			350'	1°	476'	1 1/2°
2. DRILL ACTUAL	5 3/4	1	6 1/2	BIT RECORD		MUD RECORD		
3. REAMING				BIT NO.	1	2	TIME	6 am
4. CORING				SIZE	1 1/2	1 1/2	WEIGHT	9.4
5. CONDITION MUD & CIRCULATE				MFG.	Sm	Sm	PRESSURE GRADIENT	
6. TRIPS	1 1/4		1 1/2	TYPE	DSJ	DSJ	VISC.-SIC.	30
7. LUBRICATE RIG				JETS 1/32"	11	11	PV/YP	1
8. REPAIR RIG				SER. NO.	RR-Jaco	RR-Jaco	GELS.	1
9. CUT OFF DRILLING LINE				DEPTH OUT	350	476	WL-CC'S.	
10. DEVIATION SURVEY				DEPTH IN	350	350	pH	
11. WIRE LINE LOG				TOTAL FTG.	310	126	SOLIDS %	
12. RUN CASING & CEMENT	1			TOTAL HRS. RUN	7 1/2	5 3/4		
13. WAIT ON CEMENT				COSTS	DAILY	TOTAL	MUD & CHEMICALS ADDED	
14. NIPPLE UP/DOWN B.O.P.				MUD			AMT.	TYPE
15. TEST B.O.P.				WATER				
16. DRILL STEM TEST				CHEMICAL				
17. PLUG BACK								
18. SQUEEZE CEMENT				ROTARY RPM	WT. ON BIT 1000"	PUMP PRESS	PUMP NO. 1	PUMP NO.
19. FISHING							UNER SIZE	S.P.M.
20. DRILL CEMENT PLUG				70	44	900	5 1/4	59
21.								
22.				FRESH WATER - ORDER				LOADS
23.				BRINE WATER - ORDER				LOADS
Spud @ 2 pm 2-27-88								
TDS C 5:15 am 2-28-88								