

Submit 3 Copies
to Appropriate
District Office

State of New Mexico
Energy, Minerals and Natural Resources Department

Form C-103
Revised 1-1-89

DISTRICT I
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION

P.O. Box 2088
Santa Fe, New Mexico 87501

RECEIVED

JAN - 3 '90

WELL API NO.	30-015-26234
5. Indicate Type of Lease	STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/>
6. State Oil & Gas Lease No.	B-9739
7. Lease Name or Unit Agreement Name	BBOC STATE
8. Well No.	4
9. Pool name or Wildcat	TURKEY TRACK SR-Q-G-SA
10. Elevation (Show whether DF, RKB, RT, GR, etc.)	3379.8 GR.

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well: OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	2. Name of Operator MYCO INDUSTRIES INC. /
3. Address of Operator 207 SOUTH 4th. ARTESIA, NM. 88210	4. Well Location Unit Letter E : 2310 Feet From The NORTH Line and 990 Feet From The WEST Line Section 11 Township 19s Range 29e NMPM EDDY County
10. Elevation (Show whether DF, RKB, RT, GR, etc.) 3379.8 GR.	

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☒ PLUG AND ABANDONMENT ☐
CASING TEST AND CEMENT JOB ☒
OTHER: ☐

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

LA RUE RIG # 2 SPUDDED A 12 1/4" HOLE @ 7:15 PM 12/22/89, DRILLED TO TD 357'. RAN 8 JTS. (357') 8 5/8" NEW 23 # ST&C CASING W/ TEXAS PATTERN GUIDE SHOE SET @ 357', W/INSERT FLOAT @ 317' CEMENTED W/ 250 SACKS CLASS C W/ 2% CaCl PLUG DOWN @ 8:30 PM 12/23/89 DID NOT CIRCULATE TOP OF CEMENT @ 45' REDI-MIX TO SURFACE W/ 8 YDS. W O C 18 HRS. PRESSURE TESTED TO 1000# FOR 30" HELD OK
REDUCED HOLE TO 7 7/8" AND DRILLED TO TD 2854' RAN LOGS (LDT/CNL, DLL/RXO) RAN 66 JTS. (2849') 5 1/2" 17 # K-55 LT&C NEW CASING W/ GUIDE SHOE SET @ 2854', INSERT FLOAT @ 2823' AND CEMENTED W/ 400 SACKS HALLIBURTON LITE W/ 12# SALT AND 1/4# FLOCELE PER SACK + 400 SACKS PREMIUM PLUS W/ 5# SALT, 2/10 OF 1% CFR-3, 3/10 OF 1% HALAD 4. PLUG DOWN @ 11:20 PM 12/30/89 CIRCULATED 90 SACKS TO PIT
NOW W O C

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE W. A. Gressett TITLE CONSULTANT DATE 1/3/90
TYPE OR PRINT NAME W.A. GRESSETT TELEPHONE NO. 748-1471

(This space for State Use)

ORIGINAL SIGNED BY

APPROVED BY W. A. Gressett SUPERVISOR, DISTRICT II TITLE DATE JAN 1 3 1990

CONDITIONS OF APPROVAL