

## ATTACHMENT I

### Item 13 continued Completion Procedure

11. POOH w/workstring.
12. RIH w/2 3/8" production tbg & landed @ 8276'.
13. ND BOP's. NU wellhead.
14. Ran rods & pump.
15. Place well on test to frac tank.