## Submit 3 Copies to Appropriate District Office

## State of New Mexico Energy, cinerals and Natural Resources Department

Form C	-103
Revised	1-1-89

DISTRICT I			
P.O. Box 1980	. Hobbs.	NM	8824U

## OIL CONSERVATION DIVISION P.O. Box 2088 RECEIVED

WELL API NO. 30-015-26466

DISTRICT II P.O. Drawer DD, Artesia, NM 88210  Santa Fe, New Mexico 87504-208	3. 12-1-1-1     W			
DISTRICT III	STATE FEE A			
1000 Rio Brazos Rd., Aziec, NM 87410				
SUNDRY NOTICES AND REPORTS ON WELLS				
( DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR MINISTER OF THE PROPOSALS.)  (FORM C-101) FOR SUCH PROPOSALS.)	7. Lease Name or Unit Agreement Name			
1. Type of Well: OIL OAS WELL X WELL OTHER	Spanish Dagger AID Com			
2. Name of Operator YATES PETROLEUM CORPORATION	8. Well No.			
3. Address of Operator	9. Pool name or Wildcat			
105 South 4th St., Artesia, NM 88210	South Dagger Draw Upper Penn			
4. Well Location  Unit Letter M: 660 Feet From The South Line	/Associated and 725 Feet From The West Line			
12 Township 20S Range 24	E NMPM Eddy County			
10. Elevation (Show whether DF, RKB, RI, GR, etc.) 3602' GR				
Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data				
NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:			
PERFORM REMEDIAL WORK PLUG AND ABANDON REMEDIA	L WORK ALTERING CASING			
TEMPORARILY ABANDON CHANGE PLANS COMMEN	ICE DRILLING OPNS. X PLUG AND ABANDONMENT			
	CASING TEST AND CEMENT JOB X			
OTHER: OTHER:_				
12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.  Spudded 9:30 AM 9-24-90. Ran 28 joints 9-5/8" 36# J-55 casing set 1205. Guide shoe				

set 1205', insert float set 1162'. Cemented w/100sx Class H w/12% Thixad, 900 sx Pacesetter Lite w/1/2#/sx Celloseal, 10#/sx Hyseal and 3% CaCl2 (yield 1.84, weight 12.6). Followed with 200 sx Class C w/2% CaCl2 (yield 1.32, wt 14.8). PD 10:45 AM 9-27-90. Bumped plug to 650 psi, float held okay. Cement circulated 100 sacks to pit. WOC. NU and tested to 1000 psi for 30 minutes. Drilled out 4:45 AM 9-28-90. WOC 18 hrs. Reduced hole to 8-3/4". Drilled plug and resumed drilling.

I hereby certify that the information above is true and complete to the best of my knowledge and belief. mme Production Supervisor DATE 10-1-90 SIGNATURE TELEPHONE NO. 505/748-1471 Juanita Goodlett TYPE OR PRINT NAME ORIGINAL SIGNED BY (This space for State Use) 4 1990 OCT MIKE WILLIAMS SUPERVISOR, DISTRICT IT

APPROVED BY