

DISTRICT I
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION

2040 Pacheco St.
Santa Fe, NM 87505

WELL API NO.	30-015-30071
Indicate Type of Lease	STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/>
State Oil & Gas Lease No.	
Lease Name or Unit Agreement Name	Trukey Track; Morrow 86480
Well No.	1
Pool name or Wildcat	
Trukey Track; Morrow	86480

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)	
Type of Well: OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER <input type="checkbox"/>	
Name of Operator Mewbourne Oil Company	
Address of Operator PO Box 5270, Hobbs, New Mexico 88240	
Well Location Unit Letter <u>M</u> : <u>860</u> Feet From The <u>South</u> Line and <u>660</u> Feet From The <u>West</u> Line 16 Section 19S Township 29E Range NMPM Eddy County	
Elevation (Show whether DF, RKB, RT, GR, etc.) 3341 GR	

11 Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ PLUG AND ANBANDONMENT ☐
CASING TEST AND CEMENT JOB ☒
OTHER: ☐

Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded a 17 1/2" hole on the 02-19-99 at 6:30/pm. Drilled and set 13 3/8" 48# H40 ST&C Casing at 385'. Cemented with 400 sks of Class "C" + 2% CaCL2. Plug down at 3:45/am 02-20-99. Circulated 50sks of good cement to pits. Waited 18 hours tested casing to 500 psi before drilling out.

Drilled a 12 1/4" hole and set 8 5/8" 32# J55 ST&C casing at 2833'. Cemented with 700 sks of Interfill "C" + 1/4# per sack Flocele, tailed with 200 sks of Class "C" + 2% CaCL2. Plug down at 3:15/am 02-25-99. Circulated 62 sks of good cement to pits. Waited 18 hours on cement, tested casing to 1500 psi before drilling out.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Steve Matthews TITLE Drilling Superintendent DATE 02-26-99

TYPE OR PRINT NAME Steve Matthews TELEPHONE NO. (505)393-5905

(This space for State Use)

APPROVED BY Jim W. Brown TITLE District Supervisor DATE 3-19-99

CONDITIONS OF APPROVAL, IF ANY: