

Chi Operating, Inc.

Mclver Federal Com., Well No. 2

Page 2

9. No abnormal pressures or temperatures are anticipated. In the event abnormal pressures are encountered the proposed mud program will be modified to increase the mud weight. Estimated evacuated BHP = 4032 with a temperature of 161°.
10. H₂S: None expected.
11. Anticipated starting date: June 20, 2002.
Anticipated completion of drilling operations: Approximately 30 - 40 days.