

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
BUREAU OF LAND MANAGEMENT

SUNDRY NOTICES AND REPORTS ON WELLS

Do not use this form for proposals to drill or to deepen or reentry to a different reservoir.  
Use "APPLICATION FOR PERMIT—" for such proposals

FORM APPROVED  
Budget Bureau No. 1004-0135  
Expires: March 31, 1993

5. Lease Designation and Serial No.

NM 3802

6. If Indian, Allottee or Tribe Name

7. If Unit or CA, Agreement Designation

SW 521

8. Well Name and No.

MERSON GAS COM.

9. API Well No.

30015202410051

10. Field and Pool, or Exploratory Area

INDIAN BASIN (UPPER PENN)

11. County or Parish, State

EDDY

SUBMIT IN TRIPLICATE

RECEIVED

NOV 18 1991

O. C. S.  
ARTESIA OFFICE

1. Type of Well

☐ Oil Well ☒ Gas Well ☐ Other

2. Name of Operator

AMAX OIL & GAS INC.

3. Address and Telephone No.

P.O. Box 42806 HOUSTON, TX. 77042

4. Location of Well (Footage, Sec., T., R., M., or Survey Description)

NE NE SEC 21- R 23E-T 22S

990/N 420/E

12. CHECK APPROPRIATE BOX(s) TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

TYPE OF SUBMISSION

- ☒ Notice of Intent  
☐ Subsequent Report  
☐ Final Abandonment Notice

TYPE OF ACTION

- ☐ Abandonment  
☐ Recompletion  
☐ Plugging Back  
☐ Casing Repair  
☐ Altering Casing  
☒ Other  
☐ Change of Plans  
☐ New Construction  
☐ Non-Routine Fracturing  
☐ Water Shut-Off  
☐ Conversion to Injection  
☐ Dispose Water

(Note: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

13. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

1. INSTALL NEW LIQUID SEPARATOR.
2. INSTALL FIBERGLASS BLOWDOWN TANK AND COVER EXISTING EARTHEN PIT.
3. OPEN WELL AND ESTABLISH STABILIZED FLOW FOR 7 DAYS.
4. INSTALL 3-PHASE TEST UNIT AND FULL STREAM TEST FOR GAS, CONDENSATE AND WATER PRODUCTION (MINIMUM 3 DAYS). AFTER GOING THROUGH THE TEST UNIT, THE LIQUID WILL THEN GO THROUGH THE NEW SEPARATOR AND THE EXISTING METERS WILL BE TESTED FOR ACCURACY.
5. ~~IF~~ IF METERS ARE FOUND TO BE INACCURATE OR UNACCEPTABLE, THEY WILL BE CORRECTED OR REPLACED AS PER ORDER NO. 4.

14. I hereby certify that the foregoing is true and correct

Signed

Title

DIST. PROD. SUPT.

Date

11-8-91

(This space for Federal or State office use)

Approved by

Title

Date

11-8-91

Conditions of approval, if any: