

NO. OF COPIES RECEIVED 6

DISTRIBUTION	
SANTA FE	<u>1</u>
FILE	<u>✓</u>
U.S.G.S.	<u>2</u>
LAND OFFICE	<u>1</u>
OPERATOR	<u>1</u>

NEW MEXICO OIL CONSERVATION COMMISSION

RECEIVED

AUG 7 1973

30-015-20923

Form C-101
Revised 1-1-65

5A. Indicate Type of Lease
STATE ☒ FEE ☐

5. State Oil & Gas Lease No.
K-4397

APPLICATION FOR PERMIT TO DRILL, DEEPEN OR PLUG BACK

1a. Type of Work
ARTESIA, OFFICE

b. Type of Well
DRILL ☒ DEEPEN ☐ PLUG BACK ☐
OIL WELL ☐ GAS WELL ☒ OTHER ☐ SINGLE ZONE ☒ MULTIPLE ZONE ☐

2. Name of Operator
Penroc Oil Corporation

3. Address of Operator
P. O. Drawer 831, Midland, Texas 79701

4. Location of Well
UNIT LETTER B LOCATED 660 FEET FROM THE North LINE
AND 1980 FEET FROM THE East LINE OF SEC. 27 TWP. 20S RGE. 27E NMPM

7. Unit Agreement Name

8. Farm or Lease Name
Allied Comm.

9. Well No.
1

10. Field and Pool, or Wildcat
Wildcat

12. County
Eddy

19. Proposed Depth
11,100'

19A. Formation
Morrow

20. Rotary or C.T.
Rotary

21. Elevations (Show whether DF, RT, etc.)
3259' GL

21A. Kind & Status Plug. Bond
Blanket

21B. Drilling Contractor

22. Approx. Date Work will start
August 15, 1973

23.

PROPOSED CASING AND CEMENT PROGRAM

SIZE OF HOLE	SIZE OF CASING	WEIGHT PER FOOT	SETTING DEPTH	SACKS OF CEMENT	EST. TOP
17	11 3/4	42	350	350	Circ.
11	8 5/8	32	2500	1500	Circ.
7 7/8	4 1/2 or 5 1/2	11.6 or 17	11,100	350	9100

APPROVAL VALID
FOR 90 DAYS UNLESS
DRILLING COMMENCED,

EXPIRES 11-6-73

IN ABOVE SPACE DESCRIBE PROPOSED PROGRAM: IF PROPOSAL IS TO DEEPEN OR PLUG BACK, GIVE DATA ON PRESENT PRODUCTIVE ZONE AND PROPOSED NEW PRODUCTIVE ZONE, GIVE BLOWOUT PREVENTER PROGRAM, IF ANY.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

Signed H. Bruce Higzell Title Secretary-Treasurer Date August 1, 1973

(This space for State Use)

APPROVED BY W. A. Grissett TITLE OIL AND GAS INSPECTOR DATE AUG 6 1973

CONDITIONS OF APPROVAL, IF ANY:

Adequate Blowout
Preventer used

Cement must be circulated to

11 3/4" & 8 5/8" casing

Notify N.M.O.C.C. in sufficient
time to witness cementing

the 8 5/8" casing