

COPIES RECEIVED		
CONTRIBUTION		
STATE FEE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

NEW MEXICO OIL CONSERVATION COMMISSION

RECEIVED

NOV 15 1973

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	
7. Unit Agreement Name	
8. Farm or Lease Name	
Harold Olive Com.	
9. Well No.	
1	
10. Field and Pool, or Wildcat	
Wildcat	
12. County	
Eddy	

SUNDY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL ☐ GAS WELL ☒ OTHER-

2. Name of Operator

Gulf Oil Corporation

3. Address of Operator

P. O. Box 670, Hobbs, N.M. 88240

4. Location of Well

UNIT LETTER 0, 660 FEET FROM THE south LINE AND 1980 FEET FROM THE east LINE, SECTION 14 TOWNSHIP 22S RANGE 26E NMPM.

15. Elevation (Show whether DF, RT, GR, etc.)

3188' GL

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐

TEMPORARILY ABANDON ☐

PULL OR ALTER CASING ☐

OTHER ☐

PLUG AND ABANDON ☐

CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐

COMMENCE DRILLING OPNS. ☐

CASING TEST AND CEMENT JOBS ☒

OTHER ☐

ALTERING CASING ☐

PLUG AND ABANDONMENT ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Drilled 17 1/2" hole from 208' to 2250'. Ran 24 jts 963.82', 13-3/8" OD 54.5# & 28 jts & 1 cut jt, 1263.18' 13-3/8" OD 48# casing. Set at 2249' with float collar at 2207'. Cemented with 1300 sx Howco lite w/200 sx Cl. C w/2% CaCl2. Maximum pump pressure 700#. Plug down 5:00 p.m. 11-9-73 with 1000#. Cement did not circulate. WOC 6 hrs. Top of cement by temperature survey at 650'. Tagged cement at 720' with 1" tubing. Set 12 plugs through 1" and top of cement at 525'. Dumped 80 yards ready mix down annulus. Top of cement at 423'. WOC 4 hours. Dumped 8 yards ready mix down annulus and tagged cement at 423'. WOC 9 hrs. Dumped 30 yards 3/4" gravel and filled to 220'. Dumped 3 yards ready mix. WOC 4 hours. Tagged cement at 160'. Cemented to surface with 4 yards ready mix. Completed 12:30 a.m., 11-13-73. WOC 124 hrs. Tested casing with 1000# 30 minutes, OK. Started drilling 12 1/4" hole at 2250' at 4:30 p.m., 11-14-73.

Witnessed by Leland Mermis of OCC.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED H. J. Breazeale TITLE Area Engineer DATE 11-14-73

APPROVED BY W. A. Gressett TITLE OIL AND GAS INSPECTOR DATE NOV 15 1973

CONDITIONS OF APPROVAL, IF ANY: