

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	<input checked="" type="checkbox"/>
FILE	<input checked="" type="checkbox"/>
U.S.G.S.	<input checked="" type="checkbox"/>
LAND OFFICE	<input checked="" type="checkbox"/>
OPERATOR	<input checked="" type="checkbox"/>

OIL CONSERVATION DIVISION
RECEIVED BY
P.O. BOX 2088
SANTA FE, NEW MEXICO 87501
OCT 24 1985
O. C. D.
ARTESIA, OFFICE

Form C-103
Revised 10-1-78

5a. Indicate Type of Lease
State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.
V-708

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input type="checkbox"/> OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-	7. Unit Agreement Name
2. Name of Operator Exxon Corp. ✓	8. Farm or Lease Name New Mexico EV State Com
3. Address of Operator P. O. Box 1600, Midland, TX 79702	9. Well No. 1
4. Location of Well UNIT LETTER K 1980 FEET FROM THE South LINE AND 1980 FEET FROM West LINE, SECTION 32 TOWNSHIP 22S RANGE 26E NMPM.	10. Field and Pool, or Wildcat Und. South Carlsbad (Morrow)
11. Elevation (Show whether DF, RT, GR, etc.) 3346' GL	12. County Eddy

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPER. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spud 17-1/2" hole 10-4-85. On 10-11-85 set 13-3/8", 68#, K55 STC at 1725'.
Cemented w/ 1300 sx C1C. Circulated to surface. Tested csg. to 300 psi and
2100 psi - OK. Waited on cemented 23 hours before drilling.

On 10-15-85 ran 9-5/8", 40#, K55 STC to 2603'. Cemented w/ 900 sx C1C.
Circulated to surface. After 37 hours tested csg. to 300 & 3000 psi - OK.
Resumed drlg.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Melba Knippling TITLE Unit Head DATE 10-23-85

APPROVED BY Les A. Clements TITLE Supervisor District II DATE OCT 25 1985

CONDITIONS OF APPROVAL, IF ANY: